

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017980**Date Inspected:** 24-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name:	An Qing Xing	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes No N/A	
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes No N/A	
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes No N/A	
Approved Drawings:	Yes No N/A	Approved WPS:	Yes No N/A	
		Delayed / Cancelled:	Yes No N/A	
Bridge No:	34-0006	Component:	OBG COMPONENT	

Summary of Items Observed:

On this date Caltrans OSM Quality Assurance (QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

In process Inspection

Outside Yard

This QA Inspector observed the following work in progress:

SMAW in the 4G position for the OBG segment 11BW to 11CW, weld No.SP141-001-053. The welder is identified as #040656. ZPMC QC is identified as Mr. Zhu Zhong Hai. The welding variables recorded by QC appear to comply with WPS-B-P-2214-B-U2-FCM-1.

SMAW in the 4G position for the OBG segment 11BW to 11CW, weld No.SP114-001-053. The welder is identified as #046704. ZPMC QC is identified as Mr. Zhu Zhong Hai. The welding variables recorded by QC appear to comply with WPS-B-P-2214-B-U2-FCM-1.

SMAW in the 4G position for the OBG segment 11BW to 11CW, weld No.SP782-001-012. The welder is identified as #040611. ZPMC QC is identified as Mr. Zhu Zhong Hai. The welding variables recorded by QC appear to comply with WPS-B-P-2214-B-U2-FCM-1.

FCAW in the 3G position for the OBG segment 11BE to 11CE, weld No.OBE11B-007. The welder is identified as #052763. ZPMC QC is identified as Mr. An Qing Xing. The welding variables recorded by QC appear to comply

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

with WPS-B-T-2233-T-1.

FCAW in the 3G position for the OBG segment 11BE to 11CE, weld No.OBE11B-009. The welder is identified as #040367. ZPMC QC is identified as Mr. An Qing Xing. The welding variables recorded by QC appear to comply with WPS-B-T-2233-T-1.

Ultrasonic Testing (A,B,C and D-Scan)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as splice joint joining between edge Plate to edge Plate for OBG segment 11AE TO 11BE at bike path side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

OBE11-005

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as corner joint joining between Deck Plate to edge Plate for OBG segment 11AE cross beam side . This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

CA081-006

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as corner joint joining between Deck Plate to edge Plate for OBG segment 11BE cross beam side. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

SEG068*-044

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No relevant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
Reviewed By:	McClendon,Timothy	QA Reviewer
