

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018235**Date Inspected:** 22-Nov-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Tao**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Hiranch Patel, was present during the times noted above for observations relative to the work being performed.

Bike Path-DCP

-During random DCP check, this QA inspector observed out of flatness across the weld exceed the allowable tolerance.

-The component is Bike Path bottom cover plate, seam weld.

-The thickness of the bottom plate is 6mm.

-According to the Standard Specification 1999, Section 55, flatness of the splice weld is measured by 600mm straight edge and the allowable tolerance is 5mm.

-Maximum out of flatness was observed as 7mm~7.5mm on bike path BK004A-005, weld#BK004A2-005-018.

For further information, please find attached pictures

Blast Shop

This QA inspector performed UT of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an UT report for this date. The member is identified as OBG Components. The weld designations reviewed are as follows:

-(BK006A1-002-009)

Unless otherwise noted, all observed on this date appeared to generally comply with applicable contract

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

documents.



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Patel,Hiranch
----------------------	---------------

Quality Assurance Inspector

Reviewed By:	McClendon,Timothy
---------------------	-------------------

QA Reviewer
