

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018252**Date Inspected:** 17-Nov-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. M. Manikandan was present during the time noted above for observations relative to the work being performed.

OBG # TRIAL ASSEMBLY YARD (11CE-11DE)

This QA Inspector along with QA Inspector Mr.Manjunath S Math performed dimensional joint survey inspection on the WT stiffener to verify the offset using 1000mm straight edge and bridge cam gauge. The measurements were recorded on a separate sheet and forwarded to team leader for review and disposition. The segment and panel point designations were as follows:

Segment 11CE to Segment 11DE – PP 103 to PP 104

This QA Inspector randomly observed the following work in progress:

OBG # TRIAL ASSEMBLY YARD (11CE)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 006 in the (4G) overhead position on corner assembly piece mark no. CA088. The location was the complete joint penetration groove weld joining edge panel and deck panel of segment 11CE at work point E2. The welder ID was 067752. The welding was performed against welding repair report B-WR17090. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-4G (4F)-FCM-Repair-1.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

OBG # TRIAL ASSEMBLY YARD (11BE)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 001 in the (4G) overhead position on corner assembly piece mark no. CA084. The location was the complete joint penetration groove weld joining side and edge panel of segment 11BE at work point E1. The welder ID was 067752. The welding was performed against welding repair report B-WR17090. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-4G (4F)-FCM-Repair-1.

OBG # TRIAL ASSEMBLY YARD (11DW)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 032 in the (2G) horizontal position on partial diaphragm piece mark no. SSD27-PP105. The location was the complete joint penetration groove weld of segment 11DW-FL3. The welder ID was 040270. The welding variables recorded by QC appeared to comply with the WPS-B-P-2212-B-U2-FCM-1.

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 047 in the (3G) vertical position on partial diaphragm piece mark no. SSD27-PP105. The location was the complete joint penetration groove weld of segment 11DW-FL3. The welder ID was 052930. The welding variables recorded by QC appeared to comply with the WPS-B-P-2213-B-U2-FCM-1.

OBG # TRIAL ASSEMBLY YARD (CB16)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 001 in the (4G) overhead position on side panel piece mark no. CA202A-016. The location was the hold back of side panel complete joint penetration groove weld of crossbeam 16. The welder ID was 040611. The welding variables recorded by QC appeared to comply with the WPS-B-P-2214-Tc-U4b-FCM-1.

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 016 in the (2G) horizontal position on side panel piece mark no. CA202A-016. The location was the hold back of side panel complete joint penetration groove weld of crossbeam 16. The welder ID was 046704. The welding variables recorded by QC appeared to comply with the WPS-B-P-2212-Tc-U4b-FCM.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By: Manikandan,Murugan

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer