

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018293**Date Inspected:** 20-Nov-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. M. Manikandan was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

OBG # TRIAL ASSEMBLY YARD (11DW)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 005 in the (4G) overhead position on corner assembly piece mark no. CA089. The location was the complete joint penetration groove weld joining edge panel and side panel of segment 11DW at work point W1. The welder ID was 046709. The welding was performed against welding repair report B-WR17348. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-4G (4F)-FCM-Repair-1.

OBG # TRIAL ASSEMBLY YARD (11EW)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 001 in the (4G) overhead position on corner assembly piece mark no. CA091. The location was the complete joint penetration groove weld joining edge panel and side panel of segment 11EW at work point W1. The welder ID was 046709. The welding was performed against welding repair report B-WR17348. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-4G (4F)-FCM-Repair-1.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

For additional information please reference the pictures below:

OBG # TRIAL ASSEMBLY YARD (11CW)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 021 in the (4G) overhead position on counterweight connection plate piece mark no. OBW11A. The location was the complete joint penetration groove weld joining the counterweight connection plate with the edge panel of 11CW. The welder ID was 044551. The ZPMC CWI was identified as Li Yang. The welding variables recorded by QC appeared to comply with the WPS-B-P-2214-Tc-U4b-FCM-1.

OBG # TRIAL ASSEMBLY YARD (11DW)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 023 in the (4G) overhead position on counterweight connection plate piece mark no. OBW11A. The location was the complete joint penetration groove weld joining the counterweight connection plate with the edge panel of 11DW. The welder ID was 040611. The welding was performed against welding repair report B-WR17274. The ZPMC CWI was identified as Li Yang. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-4G (4F)-FCM-Repair-1.

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 024 in the (1G) flat position on counterweight connection plate piece mark no. OBW11A. The location was the complete joint penetration groove weld joining the counterweight connection plate with the edge panel of 11DW. The welder ID was 040611. The welding was performed against welding repair report B-WR17275. The ZPMC CWI was identified as Li Yang. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-1G (1F)-FCM-Repair-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations were reported on this date.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Manikandan,Murugan	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
