

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-019559**Date Inspected:** 13-Nov-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Kelly Leavitt, was present during the times noted above for observations relative to the work being performed.

This QA Inspector observed the following work in progress:

Bay 10

This QA Inspector observed the following work in progress for Bay 10.

ZPMC was using the Flux Core Arc Welding (FCAW) process.

ZPMC QC is identified as Li Jun, CWI Zhang Zhong.

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).

Listed below are the locations that were identified by this QA Inspector.

Component; Bike Path

PCMK: BK004A6-025

Weld No.112,115,118,121,122,125,128,131

Welders: 040302, 500363

WPS-B-T-2232-TC-U4c-F

This QA Inspector observed the following work in progress for Bay 10.

ZPMC was using the Shielded Metal Arc Welding (SMAW) process.

ZPMC QC is identified as Li Jun, CWI Xhang Zhong.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).
Listed below are the locations that were identified by this QA Inspector.

Component; Bike Path, fit up

PCMK: BK004A1

Weld No. 030

Tack Welder: 057242

WPS-B-T-2113

Component; Bike Path,

PCMK: BK004A1

Weld No. 027

Tack Welder: 048777

WPS-B-T-2113

Heat Straightening

Heat straightening of PCMK, GGL-MQ-1958-001~012 under approved Heat Straightening procedure, HSR1(B)-9747. The in process temperature was observed as 230°C. The ZPMC QC was identified as Li Jun. The approved HSR procedure stated that a maximum temperature of 650°C with 1~3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 5mm.

This QA Inspector performed MT on approximately 15% of the areas previously tested and accepted by ZPMC Quality Control personnel. The items observed by this Inspector, appears to comply with AWS D1.5 MT requirements. The members are identified as Bike Path BK004A6-001 weld numbers 68,74,94,112, BK004A7-001 weld numbers 9~12, 21~24,33~36,45~48,57~60,69~72,81~84,93~96,105~108,117~120, and BK008A3-001 weld numbers 12,13,14,27,28,29,38,47,48,53,54,55,

Bay 11

Heat Straightening

Heat straightening of PCMK, SD1-BRSA5-2-6 A/B under approved Heat Straightening procedure, HSR1(T)-11557. The in process temperature was observed as 230°C. The ZPMC QC was identified as Li Jun. The approved HSR procedure stated that a maximum temperature of 650°C with 1~3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 3mm.

Heat Straightening

Heat straightening of PCMK, ND1-BRSA5-2-6 A/B under approved Heat Straightening procedure, HSR1(T)-11557. The in process temperature was observed as 230°C. The ZPMC QC was identified as Li Jun. The approved HSR procedure stated that a maximum temperature of 650°C with 1~3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 8mm.

Bay 16

This QA Inspector observed the following work in progress for Bay 16.

ZPMC was using the Flux Core Arc Welding (FCAW) process.

ZPMC QC is identified as Li Jun, CWI Zhang Zhong.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Welding variables recorded by QC appeared to comply with the approved Welding Procedure Specification (WPS).
Listed below are the locations that were identified by this QA Inspector.

Component; OBG Steel Barrier

PCMK: W5-SB1-066

Weld No.075~078,082~087

Welder: 206296

WPS-B-T-2133

Component; OBG Steel Barrier

PCMK: W5-SB1-063

Weld No. 075~078,082~087

Welder: 220314

WPS-B-T-2133

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No significant conversations

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Leavitt,Kelly	Quality Assurance Inspector
Reviewed By:	Riley,Ken	QA Reviewer
