

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018614**Date Inspected:** 17-Dec-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC)**Location:** Shanghai, China**CWI Name:** Li Yang and Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

BAY 11 – (Skid More Test)

This QA Inspector witnessed Bolt Testing for ASTM A325 Grade. Observed ZPMC QC Mr. Zou Jian performing bolts testing and ZPMC QA Inspector Mr. Zhang Jiadi was present during the course of Bolt Testing.

The testing of bolts was performed for determining High Tension bolt capability verification test.

Bolt assembly identified as ASTM A325 (High Strength Bolt), Bolt Assembly comprises of (a Bolt, a Nut and a Washer).

Bolt testing was performed on a Unit: Skidmore-Wilhelm; Model: HT; Serial Number: 1014 (Calibration Expiration due date on April 29, 2011) and Torque Wrench identified as XO-326 and Torque Wrench with Dial gauge on it is identified as XO-2 (Calibration Expiration due date on April 14, 2011).

WELDING INSPECTION REPORT

(Continued Page 2 of 5)

Tested bolt sizes were identified as M27x130 RC Set# DHGM270008.

Tested bolt sizes were identified as M27x140 RC Set# DHGM270018.

Tested bolt sizes were identified as M27x140 RC Set# DHGM270001.

5 bolt assemblies were tested per lot.

After determining High Tension bolt capability verification test Inspection Report # 272 for bolt size M30x130 was generated by ZPMC QA for RC Set # DHGM270008.

After determining High Tension bolt capability verification test Inspection Report # 273 for bolt size M30x140 was generated by ZPMC QA for RC Set # DHGM270018.

After determining High Tension bolt capability verification test Inspection Report # 274 for bolt size M30x140 was generated by ZPMC QA for RC Set # DHGM270001.

Note: Testing of bolts was performed by turning the bolts head.

The generated reports were submitted to the Caltrans Lead Inspector Mr. Mark Miller and Caltrans Engineer Mr. Aaron Prchlik for review and disposition.

Please reference the pictures attached for more comprehensive details.

Segment 12AW to Segment 12BW (Transverse Splice weld)

This QA Inspector observed the in-process welding by Flux Cored Arc Welding (FCAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW12D-002. The welder identification was 049220 and observed welding in the 3G (Vertical) position using approved Welding Procedure Specification WPS-B-T-2233T-ESAB. The piece mark was identified as the Side Panel, Cross Beam side at transverse splice.

Segment 12AE to Segment 12BE (Transverse Splice weld)

This QA Inspector observed the in-process welding by Flux Cored Arc Welding (FCAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW12B-001. The welder identification was 044473 and observed welding in the 1G (Flat) position using approved Welding Procedure Specification WPS-B-T-2231T-ESAB. The piece mark was identified as the Bottom Panel, at transverse splice.

Please reference the pictures attached for more comprehensive details.

Segment 12AW to Segment 12BW (Transverse Splice weld)

This QA Inspector observed the in-process welding by Flux Cored Arc Welding (FCAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW12D-003. The welder identification

WELDING INSPECTION REPORT

(Continued Page 3 of 5)

was 053486 and observed welding in the 3G (Vertical) position using approved Welding Procedure Specification WPS-B-T-2233T-ESAB. The piece mark was identified as the Side Panel Corner Assembly, Cross Beam side at transverse splice.

Segment 12AW to Segment 12BW (Transverse Splice weld)

This QA Inspector observed the in-process welding by Flux Cored Arc Welding (FCAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW12D-001. The welder identification was 040759 and observed welding in the 3G (Vertical) position using approved Welding Procedure Specification WPS-B-T-2233T-ESAB. The piece mark was identified as the Side Panel, Counter Weight side at transverse splice.

Segment 12AE to Segment 12BE (Transverse Splice weld)

This QA Inspector observed the in-process welding by Flux Cored Arc Welding (FCAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as OBW12B-001. The welder identification was 044473 and observed welding in the 1G (Flat) position using approved Welding Procedure Specification WPS-B-T-2231T-ESAB. The piece mark was identified as the Side Panel Cross Beam side, at transverse splice.

Please reference the pictures attached for more comprehensive details.

Segment 12AW (Side Panel and Edge Panel connecting weld)

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as Seg3004AA-022. The welder identification was 040656 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-Tc-U4b-FCM-1. The piece mark was identified as Side Panel to Edge Panel hold back weld at work point W6.

Segment 12BW (Side Panel and Edge Panel connecting weld)



This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) groove weld. The Weld joint was designated as CA3009-001. The welder identification was 040656 and was observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-Tc-U4b-FCM-1. The piece mark was identified as Side Panel to Edge Panel hold back weld at work point W6.

Please reference the pictures attached for more comprehensive details.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.


WELDING INSPECTION REPORT

(Continued Page 4 of 5)



WELDING INSPECTION REPORT

(Continued Page 5 of 5)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Math,Manjunath	Quality Assurance Inspector
Reviewed By:	Dsouza,Christopher	QA Reviewer
