

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018913**Date Inspected:** 22-Dec-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. M. Manikandan was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

OBG # TRIAL ASSEMBLY YARD (11BW-FL3)

The QA Inspector observed the buttering operation per the SMAW process on 'I' stiffener, X115A and X115B in the (3G) vertical position located on FL3 of segment 11BW. The welder ID was 040738. The ZPMC CWI was identified as Li Yang. The welding was performed against welding repair report B-WR17898. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-3G (3F)-Repair.

The QA Inspector observed the buttering operation per the SMAW process on 'I' stiffener, X115A and X115B in the (3G) vertical position located on FL3 of segment 11BW. The welder ID was 046709. The ZPMC CWI was identified as Li Yang. The welding was performed against welding repair report B-WR17898. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-3G (3F)-Repair.

For additional information please reference the pictures below:

OBG # TRIAL ASSEMBLY YARD (11BE-FL3)

The QA Inspector observed the buttering operation per the SMAW process on 'I' stiffener, X115A and X115B in

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

the (3G) vertical position located on FL3 of segment 11BE. The welder ID was 040611. The ZPMC CWI was identified as Li Yang. The welding was performed against welding repair report B-WR17898. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-3G (3F)-Repair.

OBG # TRIAL ASSEMBLY YARD (11EE-12AE)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 002 in the (2G) horizontal position on side and bottom panel piece mark no. CA3001. The location was the complete joint penetration groove weld joining side and bottom panel of segment 12AE at work point E2. The welder ID was 050289. The welding was performed against critical welding repair report B-CWR2519. The welding variables recorded by QC appeared to comply with the WPS-345-SMAW-2G (2F)-FCM-Repair-1.

OBG # TRIAL ASSEMBLY YARD (12AW-12BW)

The QA Inspector observed the welding operation per the FCAW process on weld joint no. 001 in the (4G) overhead position on bottom panel piece mark no. OBW12B. The location was the transverse splice weld joining segment 12AW and 12BW at work point W4 to W3. The welder ID was 053486. The ZPMC CWI was identified as Li Yang. The welding variables recorded by QC appeared to comply with the WPS-B-T-2231T-ESAB.

OBG # TRIAL ASSEMBLY YARD (12AE-12BE)

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 003 in the (4G) overhead position on deck panel piece mark no. OBE12. The location was the transverse splice weld joining segment 12AE and 12BE at work point E5 to E2. The welder ID was 040320. The ZPMC CWI was identified as Li Yang. The welding variables recorded by QC appeared to comply with the WPS-B-P-2214-B-U2-FCM-1.

The QA Inspector observed the welding operation per the SMAW process on weld joint no. 003 in the (4G) overhead position on deck panel piece mark no. OBE12. The location was the transverse splice weld joining segment 12AE and 12BE at work point E5 to E2. The welder ID was 044515. The ZPMC CWI was identified as Li Yang. The welding variables recorded by QC appeared to comply with the WPS-B-P-2214-B-U2-FCM-1.

OBG # TRIAL ASSEMBLY YARD (12AE-12BE)

The QA Inspector observed the welding operation per the FCAW process on weld joint no. 054 and 056 in the (3G) vertical position on side panel WT stiffener piece mark no. SP3016-001. The location was the complete joint penetration groove weld joining the WT stiffeners of segment 12AE and 12BE. The welder ID was 047353. The ZPMC CWI was identified as Li Yang. The welding variables recorded by QC appeared to comply with the WPS-B-T-2233-ESAB.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Manikandan,Murugan	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
