

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-019479**Date Inspected:** 25-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC)**Location:** Shanghai, China**CWI Name:** N/A**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

Segment 14AE to Segment 14BE (U-Rib to U-Rib)

This QA Inspector performed Dimension Control Inspection for measuring offset along with ABF QA Inspector on the U-Rib to U-Rib from Cross Beam side towards Bike Path side at a total of 37 locations on Segment 14AE to Segment 14BE between Panel Points (PP) 127.3 to PP 127.5 at the following locations at Bay # 14:

The offset was measured within 50mm from the Deck Panel on U-Rib on the South and North side. The QA Inspector measured the Offset using 1(One) Meter Straight Edge.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 13AE (Segment Assembly)

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector performed Dimension Control Inspection on the Segment Assembly for the Segment 13AE between Panel Point (PP) 119 -1500mm, PP 119 and PP 119 +1500mm at measured the following at Bay # 14:

Between work point E3 to work point E4 at 4(Four) locations and at 1(One) location between work point E3 to work point E13 and at 1(One) location between work point E4 to work point E14, Total 6(Six) locations.

Flange Height Offset.

Top Web Offset.

Bottom Web Offset.

Flange Offset.

Centre Line Web Sweep.

The QA Inspector measured the Mis-Alignment using 600mm Straight Edge, Carpenter Square, String Line and Measuring Tape.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the Lead Inspector and Engineer for review and disposition.

Segment 13AW (Segment Assembly)

This QA Inspector performed Dimension Control Inspection on the Segment Assembly for the Segment 13AW between Panel Point (PP) 119 -1500mm, PP 119 and PP 119 +1500mm at measured the following at Bay # 14:

Between work point W3 to work point W4 at 4(Four) locations and at 1(One) location between work point W3 to work point W13 and at 1(One) location between work point W4 to work point W14, Total 6(Six) locations.

Flange Height Offset.

Top Web Offset.

Bottom Web Offset.

Flange Offset.

Centre Line Web Sweep.

The QA Inspector measured the Mis-Alignment using 600mm Straight Edge, Carpenter Square, String Line and Measuring Tape.

The measurements were recorded in the Dimension Control Plan (DCP) on a separate form and submitted to the

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Lead Inspector and Engineer for review and disposition.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Math,Manjunath	Quality Assurance Inspector
Reviewed By:	Dsouza,Christopher	QA Reviewer
