

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020648**Date Inspected:** 13-Feb-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder(OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Manoj Prabhune was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

This QA Inspector randomly observed the following work in progress:

Bay 14

WELDING:**Segment 14W**

This QA Inspector observed ZPMC qualified welding personnel identified as 066038 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SEG3020BB-010; located On Orthotropic Box Girder (OBG) SA34442A to BP3090A CJP Weld; ABF Quality Assurance (QA) is identified as Mr. Yan Bao Jia. The Critical Welding Repair Report (CWRR) was B-CWR2793 .This QA Inspector observed a welding current of approximately 230 amps and 25.4 volts and the base material appears to have been being preheated by an electrical heating elements prior to welding. ABF Quality Assurance (QA) Mr. Yan Bao Jia was onsite monitoring the welding variables. The welding variables recorded by QA appeared to comply with applicable WPS-345-SMAW-2G (2F) FCM-Repair-1. See attached photo for further details.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector observed ZPMC qualified welding personnel identified as 047864 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SEG3020BB-073; located On Orthotropic Box Girder (OBG) SA34442A to BP3090A CJP Weld; ABF Quality Assurance (QA) is identified as Mr. Yan Bao Jia. The Critical Welding Repair Report (CWRR) was B-CWR2752 .This QA Inspector observed a welding current of approximately 230 amps and 25.4 volts and the base material appears to have been being preheated by an electrical heating elements prior to welding. ABF Quality Assurance (QA) Mr. Yan Bao Jia was onsite monitoring the welding variables. The welding variables recorded by QA appeared to comply with applicable WPS-345-SMAW-2G (2F) FCM-Repair-1.

This QA Inspector observed ZPMC qualified welding personnel identified as 045246 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SEG3020BB-055; located On Orthotropic Box Girder (OBG) SA34442A to BP3090A CJP Weld; ABF Quality Assurance (QA) is identified as Mr. Yan Bao Jia. The Critical Welding Repair Report (CWRR) was B-CWR2752 .This QA Inspector observed a welding current of approximately 230 amps and 25.4 volts and the base material appears to have been being preheated by an electrical heating elements prior to welding. ABF Quality Assurance (QA) Mr. Yan Bao Jia was onsite monitoring the welding variables. The welding variables recorded by QA appeared to comply with applicable WPS-345-SMAW-2G (2F) FCM-Repair-1. See attached photo for further details.

This QA Inspector observed ZPMC qualified welding personnel identified as 0675888 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SEG3020U-588; located On Orthotropic Box Girder (OBG) Vertical Anchor Plate to Bottom Plate CJP Weld; ABF Quality Assurance (QA) is identified as Mr. Yan Bao Jia. This QA Inspector observed a welding current of approximately 232 amps and 25.4 volts and the base material appears to have been being preheated by an electrical heating elements prior to welding. ABF Quality Assurance (QA) Mr. Yan Bao Jia was onsite monitoring the welding variables. The welding variables recorded by QA appeared to comply with applicable WPS-B-P-2212-TC-U4b-FCM. See attached photo for further details.

This QA Inspector observed ZPMC qualified welding personnel identified as 048696 perform Flux Cored Arc Welding (FCAW), weld joint identified as DP3171-001-246; located On Orthotropic Box Girder (OBG) Deck Plate to Deck panel Diaphragm Fillet Weld; ABF Quality Assurance (QA) is identified as Mr. Shao Jian Yuan. This QA Inspector observed a welding current of approximately 267 amps and 26.2 volts and the base material appears to have been being preheated by an electrical heating elements prior to welding. ABF Quality Assurance (QA) Mr. Shao Jian Yuan was onsite monitoring the welding variables. The welding variables recorded by QA appeared to comply with applicable WPS-B-T-2132-ESAB.

This QA Inspector observed ZPMC qualified welding personnel identified as 037779 perform Shielded Metal Arc Welding (SMAW), weld joint identified as SEG3020U-588; located On Orthotropic Box Girder (OBG) Deck Plate to Deck Panel Diaphragm CJP Weld; ABF Quality Assurance (QA) is identified as Mr. Shao Jian Yuan. This QA Inspector observed a welding current of approximately 224 amps and 25.6 volts and the base material appears to have been being preheated by an electrical heating elements prior to welding. ABF Quality Assurance (QA) Mr. Shao Jian Yuan was onsite monitoring the welding variables. The welding variables recorded by QA appeared to comply with applicable WPS-B-P-2212-TC-U4b-FCM. See attached photo for further details.

Unless otherwise noted, all work observed on this date appeared to generally comply with the applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang phone: 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Prabhune,Manoj
----------------------	----------------

Quality Assurance Inspector

Reviewed By:	Peterson,Art
---------------------	--------------

QA Reviewer
