

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020764**Date Inspected:** 19-Feb-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China**CWI Name:** Mr. ZHU ZHONG HAI**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance (QA) Inspector Santhosh Ramakrishna Pillai was present during the times noted above for observations relative to fabrication work of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China.

This QA inspector randomly observed the following work:

1. INPROCESS:

Orthotropic Box Girder (OBG) at Trial Assembly Area:

ZPMC welding personnel performing Shielded Metal Arc Welding of Complete Joint Penetration welds joining the bottom plate to side plate hold back weld joint located on 12BW+12CW at counter weight side. The weld is designated as SEG3005A-003. The welder is identified as 202316. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2214-B-U2-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding of Fillet welds joining the I-Rib to deck plate hold back weld joint located on 12BW+12CW at counter weight side. The weld is designated as DP3060-001-013. The welder is identified as 057333. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-T-4114-1.

ZPMC welding personnel performing Flux Core Arc Welding of Fillet welds joining the T-Rib to side plate hold back weld joint located on 12BW+12CW at counter weight side. The weld is designated as SP3050-001-032. The welder is identified as 040775. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess Flux Core Arc Welding appears to be progressing in compliance with WPS-B-T-2132-ESAB.

ZPMC welding personnel performing Shielded Metal Arc Welding of Repair weld for the side plate to side plate transverse splice weld joint located on 12BW+12CW at counter weight side. The weld is designated as OBW12E-002. The welder is identified as 046709. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1. The weld repair report number is named as WR20203.

2. NDT:

Ultrasonic Testing (UT):

UT carried out as per the ZPMC submitted Notification No 08344.

This QA Inspector performed Ultrasonic Testing (UT) on approximately 10 % of CJP welds that has been previously tested and accepted by ZPMC ultrasonic technicians in accordance with AWS D1.5-2002, section 6, table 6.3. The members are identified as corner joint between side plate to floor beam weld joint located on 13AE at cross beam side. This QA inspector generated a (UT) (TL-6027) report for this date. The QA Inspector generated a TL-6027 UT report on this date. Weld identification numbers were SEG3007AD-034, 036 & 038.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Pillai,Santosh	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
