

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020998**Date Inspected:** 26-Feb-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

BAY 14, OBG 13AW (NWIT # 08396)

This QA inspector performed Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows.

SEG3013M-328, 036, 039

SEG3013D-235, 237, 238

SEG3013AH-112

This Quality Assurance (QA) Inspector observed the following work in progress:

Bay 14

OBG Seg 14W:

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Repair welding of weld joint no: SEG3020Y-030 [Bottom Plate (BP) 3091A to Longitudinal Diaphragm (LD) 3051A, Complete Joint Penetration (CJP) weld in between panel point (PP) 127~127.3]. The welder is identified as 047864 and was observed welding in the 2G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). ZPMC CWI was identified as Mr. An Qing Xiang. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-2G(2F)-FCM-Repair-1. Repair welding was done as per Critical Welding Repair (CWR) Report: B-CWR 2662 Rev-3.

Repair welding of weld joint no: SEG3020Y-032 [Bottom Plate (BP) 3091A to Longitudinal Diaphragm (LD) 3051A, Complete Joint Penetration (CJP) weld in between panel point (PP) 127.5~128]. The welder is identified as 066398 and was observed welding in the 2G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). ZPMC CWI was identified as Mr. An Qing Xiang. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-2G(2F)-FCM-Repair-1. Repair welding was done as per Critical Welding Repair (CWR) Report: B-CWR 2662 Rev-3.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020AA-019, 020 (Stiffener X4994F to Longitudinal Diaphragm (LD) 3048A, Fillet weld). The welder is identified as 066239 and was observed welding in the 3F position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2133-ESAB.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020AA-021 (Stiffener X4994F to Longitudinal Diaphragm (LD) 3048A, CJP weld). The welder is identified as 066239 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020Y-027, 028 (Stiffener X4994E to Longitudinal Diaphragm (LD) 3051A, Fillet weld). The welder is identified as 045175 and was observed welding in the 3F position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2133-ESAB.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020Y-029 (Stiffener X4994E to Longitudinal Diaphragm (LD) 3048A, CJP weld). The welder is identified as 045175 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020L-177 (Floor Beam (FB) 3325A to stiffener X4886B, Fillet weld at Panel Point PP127). The welder is identified as 201215 and was observed welding in the 2F position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2132-ESAB.

Repair welding of weld joint no: SEG3020E-053 [Longitudinal Diaphragm (LD) 3048A to Floor Beam (FB) 3343A, Complete Joint Penetration (CJP) weld at panel point (PP) 128.3]. The welder is identified as 045246 and was observed welding in the 3G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). ZPMC CWI was identified as Mr. An Qing Xiang. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-3G(3F)-FCM-Repair-1. Repair welding was done as per Critical Welding

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Repair (CWR) Report: B-CWR 2735 Rev-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang : 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Gaikwad,Umesh	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
