

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-021457**Date Inspected:** 04-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zho Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder( OBG)**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Manoj Prabhune was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

This QA Inspector randomly observed the following work in progress:

**OBG # TRIAL ASSEMBLY YARD****WELDING:**

Segment 12BE~ 12CE

This QA Inspector observed ZPMC qualified welding personnel identified as 046709 perform Shielded Metal Arc Welding (SMAW), weld joint identified as OBW12C-001; located On Orthotropic Box Girder (OBG) Bottom Plate to Bottom Plate CJP Weld; ZPMC Quality Control (QC) is identified as Mr. Wang Li Yang. This QA Inspector observed a welding current of approximately 176 amps and 23.8 volts and the base material appears to have been preheated by an electrical heating elements prior to welding The Critical Welding Repair Report (CWRR) was B-CWR2821 Rev 2. This QA Inspector observed the base material appears to have been being preheated by an electrical heating element prior to welding. ZPMC Quality Control (QC) Mr. Wang Li Yang was onsite monitoring the welding variables. The welding variables recorded by QC appeared to comply with applicable WPS-345-SMAW-1G (1F) FCM-Repair-1. See attached photo for further details.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

### Cross Beam 17

This QA Inspector observed ZPMC qualified welding personnel identified as 067752 perform Shielded Metal Arc Welding (SMAW), weld joint identified as CB3001A-017-013; located On Orthotropic Box Girder (OBG) Deck Plate to Deck Plate CJP Weld; ZPMC Quality Control (QC) is identified as Mr. Li Yang. This QA Inspector observed the base material appears to have been preheated by an electrical heating element prior to welding. This QA Inspector observed the base material appears to have been preheated by an electrical heating element prior to welding. ZPMC Quality Control (QC) Mr. Li Yang was onsite monitoring the welding variables. The welding variables recorded by QC appeared to comply with applicable WPS-B-P-2214-TC-U4b-FCM-1. See attached photo for further details.

### Segment 12BW~ 12CW

This QA Inspector observed ZPMC qualified welding personnel identified as 046709 perform Shielded Metal Arc Welding (SMAW), weld joint identified as OBW12A-001; located On Orthotropic Box Girder (OBG) Deck Plate to Deck Plate CJP Weld; ZPMC Quality Control (QC) is identified as Mr. Wang Zhu. This QA Inspector observed a welding current of approximately 167 amps and 25 volts and the base material appears to have been preheated by an electrical heating elements prior to welding. The Critical Welding Repair Report (CWRR) was B-CWR2821. This QA Inspector observed the base material appears to have been preheated by an electrical heating element prior to welding. ZPMC Quality Control (QC) Mr. Wang Zhu was onsite monitoring the welding variables. The welding variables recorded by QC appeared to comply with applicable WPS-345-SMAW-4G (4F) FCM-Repair-1.

### Segment 12BW ~ 12CW

This QA Inspector performed Magnetic Particle Testing (MPT) Verification Inspection of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an MT report on this date. The members are identified as Orthotropic Box Girder (OBG) components. The weld designations Verified are as follows.

CA3009-005

CA3012-010

OBW12A-003

Nondestructive testing (NDT) notification No.08452


Unless otherwise noted, all work observed on this date appeared to generally comply with the applicable contract documents.

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



## Summary of Conversations:

No significant conversations were reported on this date.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang phone: 15000422372, who represents the Office of Structural Materials for your project.

---

|                      |                |                             |
|----------------------|----------------|-----------------------------|
| <b>Inspected By:</b> | Prabhune,Manoj | Quality Assurance Inspector |
| <b>Reviewed By:</b>  | Peterson,Art   | QA Reviewer                 |

---