

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-021845**Date Inspected:** 18-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China**CWI Name:** Mr. ZHU ZHONG HAI**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance (QA) Inspector Santhosh Ramakrishna Pillai was present during the times noted above for observations relative to fabrication work of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China.

This QA inspector randomly observed the following work:

1. INPROCESS:

Orthotropic Box Girder (OBG) at Trial Assembly Area:

ZPMC welding personnel performing Shielded Metal Arc Welding of Fillet welds joining the cantilever bracket to edge plate weld joint located on 12AW at cross beam side, Panel Point (PP-112.5). The weld is designated as OBE12C-031 & 032. The welder is identified as 046709. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2113-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding of Fillet welds joining the cantilever bracket to edge plate weld joint located on 12BW at cross beam side, Panel Point (PP-114.5). The weld is designated as OBE12C-019 & 020. The welder is identified as 041713. ZPMC QC Mr. ZHOU PENG was onsite monitoring the

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2113-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding of Fillet welds joining the cantilever bracket to edge plate weld joint located on 12CW at cross beam side, Panel Point (PP-115.5). The weld is designated as OBE12C-023 & 024. The welder is identified as 041713. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2113-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding of Complete Joint Penetration welds joining the cantilever bracket to edge plate weld joint located on 12AE at cross beam side, Panel Point (PP-112.5). The weld is designated as OBE12C-033. The welder is identified as 044504. ZPMC QC Mr. WANG LI YANG was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2214-TC-U4b-FCM-1.

2. NDT:

Ultrasonic Testing (UT) (A, B, C and D-Scan):

UT carried out as per the ABF submitted UT Report No UT-12W-039.

This QA Inspector performed Ultrasonic testing (UT) 10 % of the area that has been previously tested and accepted by ABF Quality control personnel. This QA inspector generated a UT (TL-6027) report on this date. The members are identified as corner joint between edge plate to deck plate hold back weld joint located on 12AW at counter weight side. According to rejection criteria of "D" Scan procedure that Caltrans QA did not find any Rejected indication at scanning area. The Weld Designation is as follows: CA3006-006 & CA3012-002.

Ultrasonic Testing (UT) (A, B, C and D-Scan):

UT carried out as per the ABF submitted UT Report No UT-CB17-010 R1.

This QA Inspector performed Ultrasonic testing (UT) 10 % of the area that has been previously tested and accepted by ABF Quality control personnel. This QA inspector generated a UT (TL-6027) report on this date. The members are identified as corner joint between bottom plate to side plate hold back weld joint located on CB-17 at east side plate. According to rejection criteria of "D" Scan procedure that Caltrans QA did not find any Rejected indication at scanning area. The Weld Designation is as follows: CB3001A-017-004, CB3001A-017-006.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Pillai,Santosh	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
