

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022095**Date Inspected:** 22-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Hua Jie**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segments**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

OBG Trial Assembly Yard

Segment 13AW

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SEG3013A-012, Side Plate to Bottom Plate longitudinal splice. The welder is identified as #069683 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SEG3013AD-031, Side Plate to FL3. The welder is identified as #069683 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-TC-U4b-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SEG3013A-014, Side Plate to Bottom Plate longitudinal splice. The

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

welder is identified as #067572 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SEG3013AD-016, Side Plate to FL3. The welder is identified as #067572 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-TC-U4b-FCM-1.

Segment 12BW

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated OBW12C-017, Cantilever Bracket bottom flange to Edge Plate at panel point 113.5. The welder is identified as #046709 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-TC-U4b-FCM-1.

Segment 12CW

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated OBW12C-017, Cantilever Bracket top flange to Edge Plate at panel point 116.5. The welder is identified as #041713 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-TC-U4b-FCM-1.

For the above mentioned welding activities ZPMC Quality Control (QC) Inspectors are identified as Shen Jian Bo. The welding variables recorded by QC appeared to comply with the Applicable WPS.

Cross Beam 17

This QA Inspector observed match drilling of bolt holes on the Deck Plate at CB to Segment 12AE and 12AW bolted splice connection.

Segment 12CE

This QA Inspector observed ABF personnel performing Magnetic Particle Testing on the Bottom Plate WT stiffener connection clip to Floor Beam connection at panel point 115.

Segment 12AE

This QA Inspector observed ABF personnel performing Magnetic Particle Testing on the Corner Assembly Side Plate I-rib hold back welds between panel points 111 – 111.5, bike path side.

Segment 12AW

This QA Inspector observed ABF personnel performing Magnetic Particle Testing on the Edge Plate to Deck Plate hold back welds at panel points 111, counter weight side

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Segment 13AE

This QA Inspector observed ZPMC personnel performing Ultrasonic Testing on the Edge Plate to Deck Plate longitudinal splice.

This QA Inspector observed fit up of FL3 I-rib stiffeners at panel point 119.

QA Verification

This QA Inspector performed Magnetic Particle Testing (MT) of approximately 15% of the area previously tested and accepted by ABF MT personnel. The following items were tested:

12CE

Corner Assembly Deck Plate I-rib to diaphragm

CA3005C-001

CA3005C-002

CA3005C-007

CA3005C-008

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

Inspected By: Hernandez,Dan

Quality Assurance Inspector

Reviewed By: Miller,Mark

QA Reviewer