

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023797**Date Inspected:** 12-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhu Feng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG & TOWER Components**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials Quality Assurance Inspector, Sandeep Kumar (QA) was present during the times noted above for observations relative to the work being performed.

BAY#10

The following Non Destructive Testing (NDT) inspection carried out as per the ZPMC submitted Notification No. 08803

Ultrasonic Testing (UT)

This QA inspector performed UT of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an UT report for this date. The member is identified as OBG Component. The weld designation reviewed as follows:

TRAVLER RAIL

28TR1-001-006; 012

This QA Inspector observed the following work not in compliance:

Description of Incident:

During random 10% verification Ultrasonic Testing (UT) of traveler rail, this Quality Assurance Inspector (QA) discovered the following issue:

- One (1) Class "A" non conforming longitudinal indication in a weld.
- UT discontinuity rating was +0 db; Class "A" non-conformable indication.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

- Depth of the discontinuity from face "A" is approximately 10 mm.
- Length of the discontinuity is approximately 15 mm in length.
- Y location is approximately 120 mm.
- Weld is a complete joint penetration (CJP) T- joint, joining the web to flange.
- The weld is identified as 28TR1-001#013.
- The material thickness is 16 mm.
- This member is identified as Non-Seismic Performance Critical Member (SPCM).
- Component located at fabrication Bay#10.

The Notice of Witness Inspection Number (NWIT) is 08803. The indication is located inside the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. ZPMC's QC personnel performed 100% UT inspection of this weld.

Applicable reference:

Special Provisions Section 8.3; "Quality Control (QC) shall be the responsibility of the Contractor. As a minimum, the Contractor shall perform inspection and testing of each weld joint prior to welding, during welding, and after welding as specified in this section and to ensure that materials and workmanship conform to the requirements of the contract documents."

AWS D1.5 Section 6.26.3.1; "Welds that are subject to UT in addition to visual inspection shall be acceptable if they meet the following requirements:...(1) Welds subject to tensile stress under any condition of loading shall conform to the requirements of Table 6.3.

For further information, please see the attached pictures below.

BAY#11

This QA Inspector observed the following work in progress

Shielded Metal Arc Welding (SMAW):

Weld joint #008 located on Lift-6 Tower head component SSD1-FBSA6-1. Welder is identified as 056364. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS-B-P-2112.

Weld joint #006 located on Lift-6 Tower head component NSD1-FBSA6-3. Welder is identified as 040581. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS-B-P-2114.

Weld joint #007 located on Lift-6 Tower head component SSD1-FBSA6-1. Welder is identified as 056364. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS-B-P-2113.



Weld joint #005 located on Lift-6 Tower head component NSD1-FBSA6-3. Welder is identified as 040581. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS-B-P-2114.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

documents.



Summary of Conversations:

No Relevant Conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Thomas Ho - 15002048250, who represents the Office of Structural Materials for your project.

Inspected By: Kumar,Sandeep

Quality Assurance Inspector

Reviewed By: Clifford,William

QA Reviewer