

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023258**Date Inspected:** 02-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Hua Jie.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG components.**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Mr. Shailesh Wadkar was present during the times noted above for observations relative to the fabrication of the Self Anchored Suspension (SAS)

Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA Inspector observed and/or found the following:

Bay 14:

This QA Inspector observed the following work in progress:

OBG Seg 13AW:

Repair welding of weld joint no: Seg3013P-218 [I-rib stiffener (RS3431B) on Side Panel (SP) 3099A to Floor Beam (FB) 3176A, complete joint penetration (CJP) weld, at Panel Point (PP) 118]. The welder is identified as 066019 and was observed welding in the 3G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). ZPMC Quality Control (QC) was identified as Shen Jian Bo. The welding variables recorded by this QC appeared to comply with welding procedure specification (WPS): 345-SMAW-3G(3F)-FCM-Repair-1. Repair welding was done as per Welding Repair Report (WRR): 20695 Rev-0.

Repair welding of weld joint no: Seg3013M-146 [I-rib stiffener (RS3434B) on SP3100A to FB3180A, CJP weld, at PP118.35]. The welder is identified as 067904 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Shen Jian Bo. The welding variables recorded by this QC

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per WRR: 20695 Rev-0.

Repair welding of weld joint no: Seg3013F-064 [I-rib stiffener (RS3438C) on SP3100A to FB3191A, CJP weld, at PP119+1500]. The welder is identified as 067609 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Shen Jian Bo. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per WRR: 20695 Rev-0.

OBG Seg 14W:

Repair welding of weld joint no: Seg3020AQ-025 [Top Anchorage Plate (AP) 3591A to SP3144B, CJP weld, at PP125 to PP126]. The welder is identified as 045246 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per Critical Welding Repair Report (CWR): B-CWR 2923 Rev-1.

The SMAW process on weld joint no: Seg3020F-001 [Edge Panel (EP) 3029A to FB3336A, CJP weld at PP126]. The welder is identified as 037748 and was observed welding in 4G position. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: B-P-2214-Tc-U4b-FCM-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable Contract documents.

Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang; phone: 15000422372., who represents the Office of Structural Materials for your project.

Inspected By:	Wadkar,Sailesh	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
