

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023711**Date Inspected:** 11-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Hua Jie.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG components.**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Mr. Shailesh Wadkar was present during the times noted above for observations relative to the fabrication of the Self Anchored Suspension (SAS)

Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA Inspector observed and/or found the following:

Bay 14:

This QA Inspector observed the following work in progress:

OBG Seg 14W:

The Flux Cored Arc Welding (FCAW) process on weld joint no: Seg3020T-123 [stiffener on Top Anchorage Plate (AP) 3022A to Floor Beam (FB) 3319A, complete joint penetration (CJP) weld at Panel Point (PP) 125.5]. The welder is identified as 066751 and was observed welding in 1G position. ZPMC Quality Control (QC) was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with welding procedure specification (WPS): B-T-2231-ESAB.

The Shielded Metal Arc Welding (SMAW) process on weld joint no: Seg3020N-025/026 [Stiffener on Side Panel (SP) 3144B to FB diaphragm X4989A, fillet weld at PP126.5]. The welder is identified as 037748 and was observed welding in 4F position. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: B-P-2114-FCM-1.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

The SMAW process on weld joint no: FB3316-001-109 [I-rib stiffener to FB 3316A, fillet weld at PP125]. The welder is identified as 066825 and was observed welding in 2F position. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: B-P-2112-FCM-1.

The SMAW process on weld joint no: LD3049-001-344 [I-rib stiffener to Longitudinal Diaphragm (LD) 3049A, fillet weld at PP125]. The welder is identified as 066825 and was observed welding in 4F position. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: B-P-2114-FCM-1.

The SMAW process on weld joint no: Seg3020W-210. The welder is identified as 040270 and was observed welding in 4G position. ZPMC QC was identified as Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: B-P-2214-B-U2-FCM-1.

OBG Seg 13AW and Seg 13BW:

The FCAW process on weld joint no: OBW13-002 [Edge Panel (EP) to EP, CJP splice weld]. The welder is identified as 066734 and was observed welding in 3G position. ZPMC QC was identified as Zhou Peng. The welding variables recorded by this QC appeared to comply with WPS: B-T-2233-ESAB.

The SMAW process on weld joint no: OBW13E-003 (SP to SP, CJP splice weld). The welder is identified as 066361 and was observed welding in 4G position. ZPMC QC was identified as Zhou Peng. The welding variables recorded by this QC appeared to comply with WPS: B-P-2214-B-U2-FCM-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable Contract documents.

Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang; phone: 15000422372., who represents the Office of Structural Materials for your project.

Inspected By:	Wadkar,Sailesh	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
