

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Casey, William**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026412**Date Inspected:** 22-Sep-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1200**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2200**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China

CWI Name:	Guo Xing Hui		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No
Rod Oven in Use:	Yes	No
Weld Procedures Followed:	Yes	No
Verified Joint Fit-up:	Yes	No
Approved WPS:	Yes	No
Delayed / Cancelled:	Yes	No

Bridge No: 34-0006**Component:** Traveler & Hand Rail**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dennis Combs, was present during the times noted above for the observations relative to the work being performed.

Bay 16

This Caltrans QA inspector received ZPMC non-destructive test (NDT) notification number 09979 from ZPMC for Bay 16. This QA inspector performed ultrasonic testing (UT) verification of welds after ZPMC had performed their UT inspection. The segment is identified as Traveler Rail. The weld designations reviewed are as follows.

3018TR1-001-018

3017TR1-001-004, 005, 012, 018

Heat straightening of Hand Rail BKR-FS-2-23, BKR-FS-2-24, BKR-FS-2-25, and BKR-FS-2-26 under approved Heat Straightening procedure HSR 10418. The in process temperature was observed as 250°C. The ZPMC QC was identified as Ma Qian Li. The approved HSR procedure stated that a maximum temperature of 650°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 5 mm.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Combs,Dennis
----------------------	--------------

Quality Assurance Inspector

Reviewed By:	Riley,Ken
---------------------	-----------

QA Reviewer
