

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.21**WELDING WITNESS REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WWR-000084**Date Inspected:** 08-Jan-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

Witness: **Procedure Qualification Record**
Welding **NDT**

Welder Qualification
Mechanical Testing, describe:

Fracture Critical**Index Lot #:** B60-002-07A**Witness Lot #:** B60-002-07**Bridge No:** 34-0006**Component:** N/A**Welder:** Li Zhen Ming**ID #:** n/a**Joint Description:** B-U2a-GF

N/A

WPS ID #: PWPS-B-T-2233-1

N/A

Base Metal: A709-50 F2

N/A

PQR ID #: HP2006129

N/A

Thickness: 75mm

N/A

Process: FCAW

N/A

Electrode Spec/Class: A5.20 / E71-T1

N/A

Positions: 3G

N/A

Backing Material: A709-50 T2

N/A

CWI: Liu Liu

N/A

Average Amps: 200

N/A

AWS Code: D1.5 '02

N/A

Average Volts: 26

N/A

Applicable Sec: 5.13

N/A

Travel Speed: 111 mm/min

N/A

Heat Input: 2.81 KJ/mm

N/A

Preheat: 177 C

N/A

Summary of Items Observed:

The Caltrans Quality Assurance (QA) Inspector witnessed welding of a Procedure Qualification (PQR) test plate using Flux Cored Arc Welding (FCAW), Hyundai Supercored 71H electrode, in the 3G (vertical) position. The testing appeared to comply with the contract requirements.

Summary of Conversations:

See daily journal for additional details.

Observed welding,testing or results:

is in general conformance with the contract requirements.

is not in conformance with the contract requirements.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

WELDING WITNESS REPORT

(Continued Page 2 of 2)

Inspected By: McClary,David

Quality Assurance Inspector

Reviewed By: Lowry,Patrick

QA Reviewer