RESIDENT ENGINEER'S DAILY REPORT ASST. RESIDENT ENGINEER'S DAILY REPORT



RESIDENT ENGINEER'S SUMMARY REPORT RESIDENT ENGINEER'S DAILY REPORT ASST. RESIDENT ENGINEER'S DAILY REPORT Contract #: <u>04-0120F4</u> SAS Superstructure 04-SF-80-13.2 / 13.9

Report No: DR-000056 **Working Day Calendar:** 247 **Date:** 17-Aug-2007 **Fabricator:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Fabricator Shift Hour:**

Location: Shanghai, China **RE Shift Hour:** 08:30 to 17:00

Weather: Temperature: F/F

Material Decription: SAS Tower

Summary:

? Robert Cuellar told me that ZPMC cancelled night shift for today and all works for the weekends because it doesn?t have WPS to weld skin plates. For details, see METS? report.

- ? I notified Mr. Liu of Shanghai Star to cancel bus service for tonight and weekends.
- ? Jason and I talked to Ed Parks this afternoon to discuss about additional land transportation required to handle three-shift schedule. ABF will meet with Shanghai Star for what we need and what Shanghai Star can provide. We prefer to have 17 seats vans, instead of 33 seats bus, to handle land transportations for all three shifts.

Prepared By:	Ku,Stanley	Sr. Bridge Engineer	17-Aug-2007
Reviewed By:	Tom,Jason	Sup. Transportation Engineer	20-Aug-2007

