

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT**RESIDENT ENGINEER'S SUMMARY REPORT**
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORTContract #: 04-0120F4
SAS Superstructure
04-SF-80-13.2 / 13.9

Report No: DR-000066	Working Day Calendar: 246	Date: 16-Aug-2007
Fabricator: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island	Fabricator Shift Hour: to	
Location: Shanghai, China	RE Shift Hour: 08:30 to 17:00	
Weather:	Temperature: F/ F	
Material Description: SAS Tower		

Summary:

? ZPMC welded run-off tabs on skin plates. Run-off tab is a block of steel that connects both skin plates. After attaching steel block to skin plates, ZPMC ground the block to create a groove that matched the profile of welding surface. For details, see Alfredo's report.

? Three-shift (3x8=24), 7 days a week, schedule will begin tomorrow. First shift starts at 07:00. Inspectors of each shift will be picked up by vehicles paid by CCO.

Prepared By: Ku,Stanley	Sr. Bridge Engineer	16-Aug-2007
Reviewed By: Tom,Jason	Sup. Transportation Engineer	11-Sep-2007
