

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001035**Date Inspected:** 08-Dec-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 830**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1730**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Lee Chan Wu, Li Zhijiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower Fabrication**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Mr. Paul Dawson, arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China, for the purpose of monitoring welding and fabrication of the San Francisco / Oakland Bay Bridge (SFOBB) components. The QA Inspector observed the following:

Orthotropic Box Girder (OBG) and Tower Mock Up:

Bay 3:

The QA Inspector observed ZPMC welder Mr. Ziu Zihong using welding procedure specification WPS-B-T-2132-1 to make flux cored fillet tack welds on OBG plate 33B weld BP001-01-035 stiffener plate. The QA Inspector observed a welding current of approximately 275 amps, 29 volts with 1.4 mm diameter E71-T1 electrodes and the base material had been preheated to a minimum of 65 degrees C. Items observed by the QA Inspector appear to comply with project specifications.

The QA Inspector observed ZPMC welder Mr. Sun Tiyu using welding procedure specification WPS-B-T-2132-1 to make flux cored fillet tack welds on OBG plate 34A weld BP001-01-016 stiffener plate. The QA Inspector observed a welding current of approximately 280 amps, 29 volts with 1.4 mm diameter E71-T1 electrodes and the base material had been preheated to a minimum of 65 degrees C. Items observed by the QA Inspector appear to comply with project specifications.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

The QA Inspector observed ZPMC welder Mr. Xan Xiapfeng using welding procedure specification WPS-B-P-2112-FCM to make shielded metal arc fillet tack welds on OBG plate 67A stiffener plates with 4 mm diameter E7018 welding electrodes. The QA Inspector observed a welding current of approximately 190 and the base material had been preheated to a minimum of 65 degrees C. Items observed by the QA Inspector appear to comply with project specifications.

The QA Inspector observed ZPMC welder Mr. Li Zhijiang is using welding procedure specification WPS-345-SMAW-2G(2F)-Repair to make shielded metal arc weld repairs on OBG SP-7 adjacent to weld SP077-01-019 with 4 mm diameter E7018 welding electrodes. The QA Inspector observed a welding current of approximately 150 and the base material had been preheated to a minimum of 65 degrees C. The reason for this repair is due to an unexperienced person causing a grinding gouge on the base material. Per conversations with ZPMC CWI Li Chan Woo this repair weld is not a critical weld repair due the shallow depth of the grinding gouge.

The QA Inspector observed the location of the weld repair is approximately 3 mm in depth and is not considered to be a critical weld repair. Items observed by the QA Inspector appear to comply with project specifications.

The QA Inspector observed two ZPMC welders using welding procedure specification WPS-B-T-2132-3 to make flux cored fillet welds on OBG plate 34A stiffener welds at the same time. ZPMC has multiple flux cored welding manipulators attached to a movable gantry that runs on a track along the length of the stiffener plates that are being welded. The QA Inspector observed a welding travel speed of approximately 450 mm per minute. As the welding commences, each of the welders is responsible for two of the flux cored welding heads. All welders are using spools of E71T-1 electrodes that have been marked as being installed earlier today. Welder Mr. Li Zhaogian completed weld SP063-01-041 with a welding current of approximately 300 amps and 27.5 volts and weld SP063-01-042 with a welding current of approximately 290 amps and 28.7 volts. Welder Mr. Xin Meng completed weld SP063-01-045 with a welding current of approximately 295 amps and 28.0 volts and weld SP063-01-046 with a welding current of approximately 300 amps and 28.9 volts. Following completion of the welding the QA Inspector observed QPMC QC CWI Inspector Mr. Li Zhijiang performing visual inspection of the completed welds. Mr. Li Zhijiang said he has marked several locations as needing to have weld repairs performed. See the photograph showing the spool of welding electrode which was used to make these welds. Items observed by the QA Inspector appear to comply with project specifications.



Summary of Conversations:

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

See above for summary of conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Dawson,Paul	Quality Assurance Inspector
Reviewed By:	Cochran,Jim	QA Reviewer
