

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002172**Date Inspected:** 19-Apr-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2230**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai China**CWI Name:** Sun Wei/Chen Xi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

DP273-001

This Quality Assurance (QA) inspector arrived at ZPMC for observation of the SAS super structure fabrication. This QA inspector observed ZPMC welding deck plates DP273-001 at gantry-1 using the Gas Metal Arc Welding (GMAW) and Submerged Arc Welding (SAW) processes. This QA verified the amperages, voltage and travel speed of each of the 6 welding heads used for production under the requirements of WPS-B-T-2342-U1 (U Rib)-3. The Ambient temperature in the shop was recorded at 25°C with the steel temperature at 26°C. The Deck panels were welded in two passes for both processes GMAW process was used for the root pass and SAW process was used for filler and cover pass. It was noted that ZPMC had 2-CWI Sun Wei during the day shift hours until 1900 hrs and Chen Xi was the night shift CWI that started at 1900 hours there were 3- ZPMC QC inspectors in bay 1 this date and ABF had 4 QC representatives present this shift for bay 1. By the end of this QA inspectors shift ZPMC had completed the welding for both deck panels. The welding stated above was performed within the requirements of the WPS which included welding parameters and pre-heat and interpass temperatures. This QA inspector completed the documentation and distributed to proper personnel for review.

Summary of Conversations:

As noted within contents above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Pat Lowry (858) 344-2712, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Inspected By:	Riley, Ken	Quality Assurance Inspector
Reviewed By:	Hager, Craig	QA Reviewer
