

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002860**Date Inspected:** 04-Jun-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Changxing Island**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Skin plates**Summary of Items Observed:**

The name of ABF Certified Welding Inspector (CWI) are Miss. Xie Yan, Mr. Wang Cheng Jun, Mr. Yang Yi Heng, and Mr. Kong Xian Hui.

Heat straightening on skin plate (Tower Bay#1 and Bay#2) Caltrans Quality Assurance Inspector (QAI) observed Zhenhua Port Machinery Co (ZPMC) heat straightening operators performed heat straightening with ZPMC Heat Straightening Report (HSR) on plate numbered P327A to P39 (Bay#1), P1304, P130, P110 (Bay#2) The heating temperature is maximum 650 C (1200 F) and cool in still air. All the plates have been monitored and recorded and inspected by ZPMC QC required within from 0.5mm to 1mm off set after heat straightening to cool to ambient temperature. Based on Caltrans QAI observation, no discrepancies were noted.

Submerged Arc Welding (SAW) process on longitudinal stiffener plate and skin plate (Tower Bay#1 and Bay#2):

Caltrans QAI observed ZPMC welding operators performed semi-automatic SAW on the splice weld of ASTM 709 345 longitudinal stiffener plate numbered P326 to P328 with 90mm wall thickness, weld#

ESD1-SA107E/J-2A.(Bay#2), longitudinal stiffener plate numbered P324A to P328 with 90mm wall thickness,

weld# ESD1-SA107E/J-1A.(Bay#2), skin plate numbered P793 to SA216 to P1303 to P789 to P91 to P609 with

45mm to 65mm wall thickness, weld# ESD1-SA216 A/K-14B.(Bay#2), skin plate P321 to SA180 with 65mm

wall thickness weld# SSD1-SA180B/E-24B, SSD1-SA180B/E-2, SSD1-SA180B/E-23B (Bay#1), skin plate

numbered P210, P211 and P197 with 45mm wall thickness, weld# SSD1-SA179B/E-11A (Bay#1). The weld

designed is a double -V-groove with welding conducted in the in flat position (1G) with proper 4.8mm diameter

wire feed electrode JW3 and flux/J1-B, made by China Company and completed with approximate five pass. The

parameters used for SAW welding of splice weld was conducted in accordance with Caltrans approved

WPS-B-T-2221-B-U3. The semi-automatic SAW was monitored and recorded by ZPMC QC and ABF Certified

Welding Inspector (CWI). Based on Caltrans QAI observations, no discrepancies were noted.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Ultrasonic Testing (UT) on repair butt joint weld of skin plate (Tower Bay#1 and Bay#2): Caltrans QA observed Zhenhua Port Machinery Co (ZPMC) two NDT level II technician performed straight beam and angle beam UT on splice welds of skin plate. The weld numbered # SSD1-SA159E/J-23B, SSD1-SA159G/J-23B, SSD1-SA159E/J-12B, SSD1-SA159G/J-13B, (Bay#1) and EDD1-SA107A/J-19A (Bay#2) The metrical of skin plate is ASTM 709 345 wall thickness from 45mm to 65mm and the test surface has been cleaned. First processes, an 250mm range reflection has calibrated on "A scan" digital display instrument Parametric model Epoch XT was used, a straight beam search unit, is a 25mm diameter x 2.5 MHz single transducer applied a source of compression waves, and penetrated into both side head affected zone of splice weld for laminar discontinuities scanning. Second processes, an angle beam search unit, are an angle wedge 45, 60 and 70 degrees applied a source of shear waves, and passes through base weld for the detection of discontinuities. The distance and sensitivity of straight beam and angle beam are calibrated with the International Institute of welding (IIW) ultrasonic reference block. All the test welds have been accepted by ZPMC technicians. The SWUT test operated and recorded by ZPMC technicians appeared to be in general compliance with requirements of AWS Structural Welding Code D1. 5 2002.

Summary of Conversations:

As Note within the report above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Wahbeh Mazen (818)292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Pau, Wai	Quality Assurance Inspector
Reviewed By:	Cochran, Jim	QA Reviewer
