

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003542**Date Inspected:** 18-Aug-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, Oregon**CWI Name:** Don Cox**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Hinge K components**Summary of Items Observed:**

On this date, Caltrans Quality Assurance Inspector (QA) Danny C. White (B89) was present at Oregon Iron Works (OIW) for the purpose of monitoring fabrication and welding operations of the Hinge K Pipe Beam at the OIW fabrication and welding shop in Clackamas, Oregon.

The QA Inspector met with Certified Welding Inspector Mr. Don Cox and observed a stainless steel overlay repair procedure was performed by OIW Welding Operator Mr. Craig Jacobsen, welder identification (WID) J6. The QA Inspector observed Mr. Jacobsen utilized Lincoln welding machine with carbon dioxide gas at approximately 35 cubic feet per minute and performed the following flux cored arc welding (FCAW) test.

The QA Inspector observed Mr. Jacobsen deposit (30) weld passes in the flat position onto what appeared to be a tubular section remnant of the stainless steel Electro-slag overlay procedure qualification test previously performed. The QA Inspector observed that Mr. Jacobson utilized 1.6 millimeter (mm) diameter Lincoln 309L electrode and deposited (11) weld passes during the first weld layer. The QA Inspector then observed Mr. Jacobsen utilized 1.6 mm diameter Lincoln 316L electrode to deposit (10) weld passes for the second weld layer and (9) weld passes for the third layer.

The QA Inspector observed Mr. Cox as he monitored welding parameters. The QA Inspector verified the parameters that Mr. Cox recorded utilizing his Fluke 337 True RMS Clamp Meter and a stop watch. Upon completion of this test the QA Inspector was presented with electrode and gas certifications for the welding consumables utilized in the test mentioned above. The QA Inspector observed that the dewpoint is stated in the CO2 gas certificate of conformance (COC) was denoted to be -32 degrees Fahrenheit which does not appear to be

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

in conformance with the requirements of the American Welding Society (AWS) D1.6 welding code minimum of -40 degrees Fahrenheit. The QA Inspector informed OIW that the above mentioned test is did not appear to be within contract requirements for reason of the above mentioned issue.

### Summary of Conversations:

The QA Inspector informed Mr. Cox that metric measurements are required for this job and the QA Inspector observed that all of the welding parameters were recorded in US Customary units.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ryan Smith, (858) 232-6799, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	White,Danny	Quality Assurance Inspector
<b>Reviewed By:</b>	Wright,Mark	QA Reviewer

---