

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000564**Date Inspected:** 02-Oct-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 2330**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 800**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Lefeng & Hua Li Wen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Caltrans Mockup**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Mike Hasler was present to observe the fitup, welding and related activities associated with the fabricating of Caltrans Mock-up, 77M, 89M and 114M, for the San Francisco Oakland Bay Self Anchored Suspension Bridge, at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Item	Description	WBS	Dwg No.	Status
1	Skin Plate A (interior conn. plate)	NA	NA	Work in Progress
Mock-Up 114M, Skin Plate A (interior connection plate): Caltrans QA Inspector observed flux cored arc welding (FCAW) in progress at stiffener plate, p268, weld map weld number 2, A side to skin plate A58, complete joint penetration (CJP), double bevel T-joint weld. The welder was observed welding cover pass weld in the horizontal position. The welder is identified as Mr. Chang Chuancang, welder stamp 053870. The welder is using welding procedure specification WPS-B-T-2232-TC-U5-F, Revision 1. Caltrans QA Inspector observed ZPMC Quality Control (QC) Certified Welding Inspector (CWI) Mr. Xu Lefeng and Bureau Veritas inspector, Mr. Hua Li Wen monitoring welding activities at the workstation. Caltrans QA Inspector measured current welding parameters at approximately 300 amps, 31.6 volts and 430 millimeters per minute (mm/min) travel speed. Preheat and interpass temperatures were verified during welding activities. The preheat temperature prior to the start of welding measures more than 110 Celsius (230 degree Fahrenheit) but less than 232 Celsius (450 degrees Fahrenheit) during maximum interpass temperature verification. FCAW consumable is verified and identified as Supercored 71H, classification E71T-1, diameter 1.4 mm (.055 inches). The following digital pictures illustrate welding in progress in progress.				


WELDING INSPECTION REPORT

(Continued Page 2 of 3)



- | | | | | |
|---|-------------------------------------|----|----|------------------|
| 2 | Skin Plate C (interior conn. plate) | NA | NA | Work in Progress |
|---|-------------------------------------|----|----|------------------|

Mock-Up 114M, Skin Plate C (interior connection plate): Caltrans QA Inspector observed flux cored arc welding (FCAW) in progress at stiffener plate, p920-9, weld map weld number 2, B side to skin plate A67, complete joint penetration (CJP), double bevel T-joint weld. The welder was observed welding root pass weld in the horizontal position. The welder is identified as Mr. Chang Chuancang, welder stamp 053870. The welder is using welding procedure specification WPS-B-T-2232-TC-U5-F, Revision 1. Caltrans QA Inspector observed ZPMC Quality Control (QC) Certified Welding Inspector (CWI) Mr. Xu Lefeng and Bureau Veritas inspector, Mr. Hua Li Wen monitoring welding activities at the workstation. Caltrans QA Inspector measured current welding parameters at approximately 290 amps, 31.7 volts and 310 millimeters per minute (mm/min) travel speed. Preheat and interpass temperatures were verified during welding activities. The preheat temperature prior to the start of welding measures more than 110 Celsius (230 degree Fahrenheit) but less than 232 Celsius (450 degrees Fahrenheit) during maximum interpass temperature verification. FCAW consumable is verified and identified as Supercored 71H, classification E71T-1, diameter 1.4 mm (.055 inches). The following digital pictures illustrate welding in progress in progress.



Summary of Conversations:

As identified within the contents of this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Hasler, Mike	Quality Assurance Inspector
----------------------	--------------	-----------------------------

Reviewed By:	Cuellar, Robert	QA Reviewer
---------------------	-----------------	-------------