

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004371**Date Inspected:** 18-Oct-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 2230**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 830**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yang hua**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Mike Hasler was present to observe the fitup, welding and related activities associated with the fabricating of Caltrans Orthotropic Box Girder (OBG) and Tower, for the San Francisco Oakland Bay Self Anchored Suspension Bridge, at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Item	Description	WBS	Dwg No.	Status
1	OBG PMT #1 OBG	NA	NA	Welding and Macroetch S

Bay 1: Caltrans QA inspector monitored OBG Production Monitoring Test (PMT) for deck panels DP380-001 and DP460-001. The magnetic particle test (MT) of the tack welds was performed by ZPMC QC/MT inspector, Mr. Cai Xin Xin. The visual inspection of tack welds and root gap was performed by ABF, ZPMC and Caltrans. The ABF inspector is identified as Mr. Huang Wen Huang and ZPMC QC/CWI inspector, Mr. Li Yang hua. The start time for welding of the PMT is 00:30 hours and completion time 00:56 hours, 10-19-08. Caltrans QA inspector verified and documented the welding amperage, voltage and travel speed during the gas metal arc welding (GMAW) and submerged arc welding (SAW) process, welds 1 thru 6. At the completion of the GMAW root pass and SAW cover pass. The welds were visually inspected by ABF, ZPMC and Caltrans. Caltrans QA inspector witness ZPMC QC/UT inspector identified as Xu Wei inspect the welds for depth of penetration and conformance. Caltrans QA inspector identified designated locations for macroetch sampling per contract requirements. The macroetch specimens were evaluated with a 7X optical comparator and accepted by ZPMC, ABF and Caltrans. See Caltrans U-ribs PMT Inspection Sheet, dated 10-19-2008 and ZPMC production monitoring test plate inspection report, dated 10-19-2008 for additional information.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

2	Deck Panel OBG	NA	NA	Tack Welding
---	-------------------	----	----	--------------

Bay 1: Caltrans QA inspector also observed ZPMC welder tack welding u-ribs to deck plate identified as DP260-001. The welder is identified as 059373. ABF QC inspector, Huang Wen Huang is observed monitoring the welding process. Caltrans QA inspector verified that the welding is being performed in accordance with posted welding procedure WPS-B-T-2342-U5 (U-rib), revision 0. The welding parameters measured as follows:  
Amperage 329-343; voltage 26.2 - 26.6; travel speed 498 - 510; electrode diameter 1.4mm. The welding appeared to be in conformance with the welding procedure. However, ZPMC terminate welding at approximately 0230 hours, which left about half the panel remaining to be tack welded.

### Summary of Conversations:

As identified within the contents of this report.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady Velasco, 138-1694-2685, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Hasler, Mike	Quality Assurance Inspector
----------------------	--------------	-----------------------------

---

<b>Reviewed By:</b>	Cuellar, Robert	QA Reviewer
---------------------	-----------------	-------------

---