

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005568**Date Inspected:** 28-Feb-2009**Project Name:** SAS Superstructure**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Contractor:** Japan Steel Works**OSM Arrival Time:** 830**OSM Departure Time:** 1200**Location:** Muroran, Japan**CWI Name:** Chung Kuan**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation saddles**Summary of Items Observed:**

Steel Structure Welding Shop:

T1-1 Tower Saddle Casting and Steel Structure Joint Section (base plate SMAW welding): Caltrans QAI representative observed JSW welders in process of Shielded Metal Arc Welding (SMAW) root pass on base plate of T1-1. The weld numbers are 7Y-5L-1, 7Y-5L 2 and 7Y-5L. The proper filler metal used is LB-52 (AWS A5.1/E7016) with 4mm and 5mm diameter electrode, made by Kobe Steel, Japan. The entire steel structure remains preheated to a temperature minimum 110 C degree during root pass welding. The root pass welding process and parameters have been monitored and recorded by CWI inspector Mr. Chung Kuan. The SMAW root pass welding surface also has been MT test after welding. Based on Caltrans QA observation, the SMAW root pass welding operation appeared to be in general compliance with requirements of AWS D1.5 2002 and Caltrans contract documents.

W2-W1 West Deviation Saddle Steel Structure (FCAW welding): Caltrans QAI representative observed two welders perform FCAW process one rib plate weld numbers W1Y-9V and W1Y-10L of west deviation saddle. The filler metal and shield gas used for FCAW is Hoballoy wire TM-95K2, 1.6 diameter with 100% C02. The entire welding zone has been preheated to minimum 110 C prior welding. The FCAW welding process and parameters have been monitored and recorded by CWI inspector Mr. Chung Kuan. Based on Caltrans QA observation, the FCAW welding operation appeared to be in general compliance with requirements of AWS D1.5 2002 and Caltrans contract documents.

Summary of Conversations:

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

As noted within the report above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Pau,Wai	Quality Assurance Inspector
Reviewed By:	Lanz,Joe	QA Reviewer
