

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007426**Date Inspected:** 10-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1845**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 645**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Xi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

Summary of Items Observed: On this date Caltrans OSM Quality Assurance (QA) Inspector, Larry Viars was present during the times noted above for observations relative to the work being performed.

Bay 2:

This Caltrans QA inspector monitored activities related to end and strand stiffener replacement for Partial Joint Penetration (PJP) welds exceeding Welding Procedure Specification root gap tolerance on OBG segments 1AAE and 1AAW.

1AAW

The following base metal excavation areas that were tested and accepted by ZPMC MT technicians were verified and by Caltrans QA.

A0 - SEG 1E-124, 334, 416

SEG 1D-004, 086

SEG 1F-002, 003, 004, 005, 006, 045, 046

A02- SEG 1E- 216, 126

SEG 1C- 009

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

QA Inspector observed the following work in progress: SMAW welding of Base metal excavations for 1AAW location A0 at stiffener removal areas on branch plates. ZPMC welder was identified as 045218 . ZPMC QC is identified as Chen Xi. The welding appeared to be in conformance with welding procedure specification, WPS-345-SMAW-3G(3F)-Repair.

1AAE

The following base metal excavation areas that were tested and accepted by ZPMC MT technicians were verified and by Caltrans QA.

A28- SEG 2E- 362, 320, 444, 402
SEG 2C- 126, 127

A35- SEG 2E- 327, 369, 409, 451
SEG 2C- 104, 106

A41- SEG 2E- 214, 233, 253
SEG 2C- 002, 004, 080
SEG 2F- 001, 002, 003, 004, 005, 045, 046

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As identified within the contents of this report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150 0042 2372, who represents the Office of Structural Materials for your project.

Inspected By:	Viars,Larry	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
