

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007633**Date Inspected:** 30-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG and Tower Fabrication**Summary of Items Observed:**

CWI Inspectors: Mr. Liu Yang, Mr. Zou Liu Hai

On this date CALTRANS OSM Quality Assurance (QA) Inspector, Mr. Paul Dawson, arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China, for the purpose of monitoring welding and fabrication of the San Francisco / Oakland Bay Bridge (SFOBB) components. This QA Inspector observed the following:

**Tower Bay 10**

This QA Inspector observed ZPMC welder Ms. Zhand Suqin, stencil 209051 using submerged arc welding procedure specification WPS-B-T-2221-B-U3C-S-2 to make groove weld NSD1-FCSA4-1A/F-10A and NSD1-FCSA4-1A/F-10A. The QA Inspector observed Quality Control (QC) Inspector Mr. Shi Jing Wei monitoring the maximum base material temperature with a 230 degree Celsius temperature indicating crayon. This QA Inspector measured a welding current of 630 amps and 31.2 volts. Items observed by this QA Inspector appear to be progressing in compliance with project specifications.

**OBG Bay 2****SEG 1AAE**

This QA Inspector performed visual and magnetic particle (MT) inspections of the west end of Segment 1AAE

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

weld SEG2-035 for a distance of 870 mm between the two adjacent strand stiffener plates. Air carbon arc gouging spatter was observed on the end of this weld and it was removed and the area was MT'd. All MT appears to be accepted. QA did not mark a triangle on these welds pending ZPMC issuing an inspection notification sheet.

ZPMC tack welded strand stiffener plate welds SEG2F-005, SEG2C-086 and SEG2E-333 on the east end of Segment 1AAE. See the photograph below. This QA Inspector performed root gap measurements of the fitup plate welds and the maximum root gap that was observed was 2.5 mm. This plate covers the welds between the end plate to the bottom plate where dayshift QA Inspectors had performed MT inspections. Dayshift QA did not mark a triangle on these welds pending ZPMC issuing an inspection notification sheet.

### SEG 1AAE

This QA Inspector performed visual and magnetic particle (MT) inspections of the east end of Segment 1AAW base material where end and strand stiffener welds had been removed due to having excessive root gaps. The following weld removal locations were MT inspected:

SEG1D-002, 170; SEG1E-083; SEG1F-001

Items observed on this date appeared to generally comply with applicable contract documents.

### Summary of Conversations:

See above.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang phone: 150-0042-2372 , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Dawson,Paul	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---