

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 73.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007691**Date Inspected:** 25-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1800**Contractor:** HoChang, Korea**Location:** Unyang/Changwon, Korea

<b>CWI Name:</b>	Sang Ho Kwak		
<b>Inspected CWI report:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Electrode to specification:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Qualified Welders:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Approved Drawings:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>

<b>CWI Present:</b>	<b>Yes</b>	<b>No</b>	
<b>Rod Oven in Use:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Weld Procedures Followed:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Verified Joint Fit-up:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Approved WPS:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>
<b>Delayed / Cancelled:</b>	<b>Yes</b>	<b>No</b>	<b>N/A</b>

**Bridge No:** 34-0006**Component:** Pier E2 bearing and Shear key**Summary of Items Observed:**

The following report is based on METS observations at HoChang Machinery Industries (HCMI). Current work: Casting, forging and machining.

On this date the Caltrans Quality Assurance (QA) inspector, Dong J. Shin arrived at HoChang Machinery Industries (HCMI) located at Unyang, Korea and DooSan Heavy Industries(DHIC) located at Changwon, Korea. The Purpose of this trip was to observe quality control during fabrication and process of following items.

DHIC NDT technician Mr. JH. Lim (UT) and Mr. HS. Cho performed final UT on B3-02(Solid Shaft), B4-02(Solid Shaft) And B4-07(Bearing Bottom Housing). QA inspector checked following items prior to testing: UT: Calibration date and DAC Curve, transducer size and frequency.  
Transducer Used: Straight beam: Dia. 24mm, 2MHz, Angle Beam: 20 x 22mm, 1MHz, 45°.  
Dual element straight beam: 6 x 20mm, 4MHz.  
Miniature angle beam: 8 x 9mm, 2MHz, 45°.

**Forging**

1. Bearing Bottom Housing (B1-07/F07302-010): Transfer to KPC for final machining.
2. Bearing Bottom Housing (B2-07/F07302-020): Transfer to KPC for final machining.
3. Bearing Bottom Housing (B3-07/F07302-030): Transfer to KPC for final machining.
4. Bearing Bottom Housing (B4-07/F07302-040): Completed final UT.
5. Spherical Ring (S1-07/F07302-050): Transfer to KPC for final machining.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

6. Spherical Ring (S2-07/F07302-060): Transfer to KPC for final machining.
7. Spherical Ring (S3-07/F07302-070): Transfer to KPC for final machining.
8. Spherical Ring (S4-07/F07302-080): Transfer to KPC for final machining.
9. Solid Shaft (B1-02/F07302-090): Transfer to KPC for final machining.
10. Solid Shaft (B2-02/F07302-100): Transfer to KPC for final machining.
11. Solid Shaft (B3-02/F07302-110): Completed final UT.
12. Solid Shaft (B4-02/F07302-120): Completed final UT.

- F number is DooSan Production Number.
- B number is drawing Number.

### Casting

On this date DHIC continued repair welding on castings, QA inspector, HMIC QC Inspector and DHIC QC inspector has checked welding parameters prior start repair welding. Welding process utilized Flux Core Arc Welding (FCAW) with E81T1-K2, 1.6mm diameter Flux Core wire Manufacture by SEAH-ESAB, Brand name Dual shield 1181-K2. QA inspector checked welding parameters of 23-26 volts, 210-250 amps, travel speed 13-16 cm/min, Gas flow 10-25l/min, preheat temperature over 100°C and 24 hours maintaining preheat temperature. All welding parameters comply with approved welding procedure specification No A-F-Z1Z1-219.

Welder: Mr. DJ. Kang welding on S4-03

DHIC NDT technician Mr. KS. Lee (UT) and Mr. SD. Lee performed final MT and UT on S3-01(Stub), B3-06(Bearing top housing), B4-06(Bearing Top Housing) and S2-01(Stub).

QA inspector checked following items prior to testing:

MT: lifting power, pie gauge magnetic field strength, and calibration date.

UT: Calibration date, calibration date and DAC Curve, transducer size and frequency.

Transducer Used: Straight beam: Dia. 24mm, 2MHz.

Angle beam: 20 x 22mm, 2MHz, 45°.

Dual element straight beam: 6 x 20mm, 4MHz.

Miniature angle: 8 x 9mm, 2MHz, 45°.

1. Bearing Top Housing(B1-06, C07039-010): Continue to repair welding.
2. Bearing Top Housing(B2-06, C07039-020): Continue to repair welding.
3. Bearing Top Housing(B3-06, C07039-030): Completed Final UT.
4. Bearing Top Housing(B4-06, C07039-040):Continue to final UT.
5. Bearing Hold Down Assembly (B1-01-1, C07039-050): Completed Final UT.
6. Bearing Hold Down Assembly (B1-01-2, C07039-060): Completed Final UT.
7. Bearing Hold Down Assembly (B2-01-1, C07039-070): Completed Final UT.
8. Bearing Hold Down Assembly (B2-01-2, C07039-080): Completed final UT.
9. Bearing Hold Down Assembly (B3-01-1, C07039-170): Completed Final UT.
10. Bearing Hold Down Assembly (B3-01-2, C07039-180): Completed Final UT.
11. Bearing Hold Down Assembly (B4-01-1, C07039-190): Completed Final UT.

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

12. Bearing Hold Down Assembly (B4-01-2, C07039-200): Completed final UT.
13. Shear Key Stub(S1-01, C07039-090) : Completed PWHT.
14. Shear Key Stub(S2-01, C07039-100) : Start final NDT.
15. Shear Key Stub(S3-01, C07039-110) : Completed final UT.
16. Shear Key Stub(S4-01, C07039-120) : Continue to repair welding.
17. Shear key Housing(S1-03, C07039-130): Completed NDT after repair welding.
18. Shear key Housing(S2-03, C07039-140): Completed PWHT.
19. Shear key Housing(S3-03, C07039-150): Continue to repair welding.
20. Shear key Housing(S4-03, C07039-160): Continue to repair welding.

\* S and B number is drawing number.

\* C number is DSHI ID number.



### Summary of Conversations:

\*Discuss with Mr. S. H. Kwak regarding general project schedule.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, (510) 385-5910, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Shin,DJ	Quality Assurance Inspector
<b>Reviewed By:</b>	Lanz,Joe	QA Reviewer

---