

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/Ala Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007720**Date Inspected:** 20-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Ying Xin, Xu Le Feng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower and OBGComponents**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector George Goulet was present during the times noted above for observations relative to the work being performed.

Trial Assembly Area

This QA Inspector, George Goulet, randomly observed the following in the corner assemblies of segments 3AE/3BE in response to Bolting Inspection Notification Sheet No. 00035:

ZPMC workers performed final bolt tightening verification at the direction of ZPMC QC Hu Mei Gang (QC1) using ZPMC calibrated wrench identified by scribing on the handle as XO2-584. No less than 10% of the ASTM A325 bolt sets at each connection were torque tested, with a minimum of one bolt set tested at each connection. QC1 provided this QA Inspector, George Goulet, with the following information regarding the bolt sets installed at this location. This QA Inspector, George Goulet, observed ZPMC's Bolt Test Log for SFOBB (RoCap list), listing the RoCap Set numbers, bolt set size, and the N.M test result for torque tightening purposes. The information presented by QC1 and listed below appeared to this QA Inspector, George Goulet, to match the RoCap list.

RC Set No. DHGM220001 – M22-2.5x55 – test result 443N.M

RC Set No. DHGM220013 – M22-2.5x85 – test result 433N.M

RC Set No. DHGM220008 – M22-2.5x120 – test result 413N.M

The torque of the above noted bolt sets were verified by torque testing with the above noted calibrated wrench

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

with the wrench setting displayed as 445N.M.

RC Set No. DHGM240014 – M24-3.0x60 – test result 567N.M

RC Set No. DHGM240008 – M24-3.0x65 – test result 547N.M

RC Set No. DHGM240004 – M24-3.0x80 – test result 570N.M

The torque of the above noted bolt sets were verified by torque testing with the above noted calibrated wrench with the wrench setting displayed as 570N.M. This QA Inspector, George Goulet, concurred with QC1 for the issuance of green tag numbers.

Bay 11

This QA Inspector, George Goulet, randomly observed the following work in progress in Bay 11:

FCAW welding, using the southwest gantry, of weld joints ESD1-FASA4-2E/E-5, 6, 77, 78 located on PCMK east tower, lift 4, skin A. Welders were identified respectively as 070254, 067184, 068484, 068047. ZPMC QC was identified as CWI Xu Le Feng (QC2). Assisting QC2 at this location and appearing to be monitoring the welding and recording data was ZPMC QC Inspector Tao Lu Hai, who was not a CWI. The welding variables recorded by QC2 and QC2's assistant appeared to comply with WPS-B-T-2332-Tc-P5-F.

Bay 10

This QA Inspector, George Goulet, randomly observed the following work in progress in Bay 10:

SAW welding of weld joint SD1-SA250-43M-1-1A located on PCMK south tower, lift 1. Welder was identified as 0503060. ZPMC QC was identified as CWI Chen Ying Xin (QC3). Assisting QC3 at this location and appearing to be monitoring the welding and recording data was ZPMC QC Inspector Jiang Xiao Bo, who was not a CWI. The welding variables recorded by QC3 and QC3's assistant appeared to comply with WPS-B-T-3221-Tc-U5-S-1.

SAW welding of weld joint SSD-FDSA4-1A/C-9A located on PCMK south tower, lift 4, skin D. Welder was identified as 207745. ZPMC QC was identified as QC3. Assisting QC3 at this location and appearing to be monitoring the welding and recording data was ZPMC QC Inspector Wang Hao, who was not a CWI. The welding variables recorded by QC3 and his assistant appeared to comply with WPS-B-T-2221-B-U3b-S-2.

SMAW tack welding of weld joints NSD1-FDSA4-3A/C-12A, 13A located on PCMK north tower, lift 4, skin D. Welders were identified as 250253, 040324. ZPMC QC was identified as QC3. Assisting QC3 at this location and appearing to be monitoring the welding and recording data was ZPMC QC Inspector Wang Hao, who was not a CWI. The welding variables recorded by QC3 and QC3's assistant appeared to comply with WPS-B-P-2311-B-P3.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As noted above, and this QA Inspector, George Goulet, was informed by QC1 that ZPMC would perform the torque verification tests of the above noted bolt sets to the highest torque test result displayed in the RoCap list for

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

the three bolt sets of the same diameter.

This QA Inspector, George Goulet, asked each QC monitoring the welding if all the welding variables observed by QC appeared to comply with the appropriate WPS, including the preheat requirements according to thickness of the thickest member being welded. QC showed this QA Inspector, George Goulet, that QC was carrying the proper temperature sticks to monitor the minimum and maximum preheat and interpass temperatures and replied that all QC observed did appear to comply.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Serge Sinevod, 134-8257-0045, who represents the Office of Structural Materials for your project.

Inspected By:	Goulet,George
----------------------	---------------

Quality Assurance Inspector

Reviewed By:	Carreon,Albert
---------------------	----------------

QA Reviewer
