

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-008087**Date Inspected:** 09-Jul-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Wan Wen Zhong**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** TOWER COMPONENTS**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Gady Rao, was present during the times noted above for observations relative to the work being performed.

Magnetic Particle Testing:

This QA inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an MT report for this date. The member(s) & the weld designations reviewed are as follows:

Bay 2

Inspection part	Section	Inspection Area.
FB012-030-(As per Notification 003641)	OBG Floor Beam 10 Lifting	Bay-2
FB012-029-(As per Notification 003641)	OBG Floor Beam 10 Lifting	Bay-2
FB024-008-(As per Notification 003641)	OBG Floor Beam 10 Lifting	Bay-2
FB028-009-(As per Notification 003641)	OBG Floor Beam 10 Lifting	Bay-2

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

FB020-005-(As per Notification 003641)

OBG Floor Beam 10 Lifting

Bay-2

Bay 10

FCAW –North Shaft Lift-1

1)FCAW welding of weld joint NSD1-A166J/J-42/19/46/48 located on North Tower; Lift-1. Welding of CD Corner weld in progress. Welder is identified as 053116/054069/051244. ZPMC QCI is identified as Wan Wen Zhong. The welding variables recorded by QC appeared to comply with the WPS-B-T-2233-B-U2a-F.

FCAW –Doubler Plates.

2)FCAW welding of weld joint SSD1-FASA4-1B/E-4-18/19/20/21 located on South Tower; Lift-4; Skin-A. Welding of Doubler plates to Skin-A. Welder is identified as 052075/201825. ZPMC QCI-CWI is identified as Li Ming. The welding variables recorded by QC appeared to comply with the WPS- B-T-4332-TC-P4-F.

Bay 11

SAW–Strut connection plates.

SAW welding of weld joint WD1-A6003-5-3A; WD1-A6003-5-4B; WD1-A6003-6-3A; WD1-A6003-6-4B located on West Tower. Welder is identified as 047304. ZPMC QCI is identified as Tao Lu Hai. The welding variables recorded by QC appeared to comply with the WPS- B-T-4221-B-U3C-S-1.

FCAW

FCAW welding of weld joint ESD1-FCSA4-2C/C-5, 6 located on East Tower; Lift-4; Skin-C. Welding of Skin plate to Stiffener is in progress. Welder is identified as 068920/070140. ZPMC QCI-CWI is identified as Liu Xiao Zhong. The welding variables recorded by QC appeared to comply with the WPS-B-T-2332-TC-P5-F.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant Conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Serge Sinevod 134-8257-0045., who represents the Office of Structural Materials for your project.

Inspected By: Rao,Gady

Quality Assurance Inspector

Reviewed By: Clifford,William

QA Reviewer