

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-008822**Date Inspected:** 03-Sep-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR**CWI Name:** Mike Gregson, Jose Salazar**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Hinge K Pipe Beams**Summary of Items Observed:**

The Quality Assurance Inspector Sean Vance arrived on site at Oregon Iron Works, Inc (OIW) in Clackamas, OR, to randomly observe the in process welding of the Hinge K Pipe Beam assemblies. The QA Inspector arrived on site to randomly observe the OIW Quality Control (QC) Inspectors in process and completed visual and nondestructive testing. Upon the arrival of the QA Inspector the following observations were made:

OIW Fabrication Shop-Bay 3

Hinge-K Pipe Beam Assembly 102A-2: 9/3/09

a111-2 Forging to a110-2 Base Plate

QA Inspector noticed this assembly 102A-1 had been previously placed in position and welder #O6, Mr. Tim O'Brian, was in process of performing submerged arc welding, on the e107 stiffener plate to a111-2 forging, designated as weld joint # W1-151, in the flat position. QA Inspector noted that this weld joint was designated as a partial joint penetration (AWS D1.5 TC-P5-S) and verified Mr. O'Brian was currently qualified for this process/position. QA Inspector noted that Mr. O'Brian was utilizing OIW approved welding procedure specification (WPS 4016) and randomly recorded pre-heat temperatures of approximately 350 degrees Fahrenheit (177 C). QA Inspector noticed QC Inspector Jose Salazar was present to monitor in-process welding parameters (amps/volts) and noted that Mr. Salazar had previously recorded in-process welding parameters of 430 amps and 30 volts. QA Inspector verified in-process welding parameters of 420 amps and 29 volts, which appears to be in compliance with the applicable welding procedure specification and contract requirements.

QA Inspector noticed welder #J6, Mr. Craig Jacobson, was in process of performing submerged arc welding, on

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

the e108 stiffener plate to a111-2 forging, designated as weld joint # W1-126, in the flat position. QA Inspector noted that this weld joint was designated as a partial joint penetration (AWS D1.5 TC-P5-S) and verified Mr. Jacobson was currently qualified for this process/position. QA Inspector noted that Mr. Jacobson was utilizing OIW approved welding procedure specification (WPS 4016) and randomly recorded pre-heat temperatures of approximately 350 degrees Fahrenheit (177 C). QA Inspector noticed QC Inspector Jose Salazar was present to monitor in-process welding parameters (amps/volts) and noted that Mr. Salazar had previously recorded in-process welding parameters of 405 amps and 28 volts. QA Inspector verified in-process welding parameters of 410 amps and 29 volts, which appears to be in compliance with the applicable welding procedure specification and contract requirements.

Hinge-K Pipe Beam Assembly 102A-4: 9/3/09

a111-4 Forging to a110-4 Base Plate

CWR #2244-007

QA Inspector noticed this CWR #2244-007 was currently in-process and welder #J6, Mr. Craig Jacobson, was performing flux-core arc welding (FCAW) on the previously excavated area, in the base metal of the a111-4 forging. QA Inspector noted that visual/ magnetic particle testing had been previously performed on the excavation by QC Inspector Jose Salazar and no rejectable indications were found. QA Inspector also had previously noted the dimensional measurements and performed visual/ magnetic particle testing on the previously excavated area and found no rejectable indications. QA Inspector noted that Mr. Jacobson was performing the FCAW, in accordance with the applicable welding procedure specification (WPS 3048), in the vertical position and QA Inspector recorded in-process welding parameters of 235 amps and 24 volts with a pre-heat temperature of approximately 300 degrees Fahrenheit (149 C). QA Inspector noted that Mr. Jacobson appeared to be in compliance with the applicable welding procedure specification, on this CWR #2244-007. See attached pictures below.

OIW Fabrication Shop-Bay 6 (ESW Overlay Process)

Hinge-K Pipe Beam Fuse Assembly 120A-7: 9/3/09

a124-5 Half Fuse to a124-15 Half Fuse

QA Inspector noticed that the first/second ESW stainless steel overlay passes were complete and welder #F17, Mr. Igor Frolov, was in-process of performing the third layer ESW passes (approximately 50% complete), on this fuse assembly 120A-7. QA Inspector noted that the first electro slag welding (ESW) passes were completed in the flat position, utilizing Soudokay brand Soudotape 309L stainless steel consumable strip and the second/third layer (in-process) electro slag welding (ESW) passes, utilizing Soudokay brand Soudotape 316L stainless steel consumable strip, per contract requirements. QA Inspector randomly noticed QC Inspector's Mike Gregson and Jose Salazar were present, to verify in-process welding parameters (amps/volts) and monitor in-process continuous pre-heat temperatures. QA Inspector spoke with QC Inspector Jose Salazar and Mr. Salazar explained that welding amps were recorded as 1200 amps/25.2 volts, travel speed at 241mm/min. and a pre-heat temperature recorded at 70 Fahrenheit (21 C). QA Inspector verified Mr. Igor Frolov was currently qualified for this welding process/position, verified amps/volts (1200/25.2) and randomly recorded pre-heat temperatures of approximately 70 Fahrenheit (21C). QA Inspector noted that Mr. Igor Frolov appeared to be in compliance with the applicable approved welding procedure specification (WPS 7003). See attached pictures below.

Material, Equipment, and Labor Tracking

QA Inspector Sean Vance performed a verification of material, personnel and equipment involved with the project.

( Continued Page 3 of 3 )

OIW Bay 3  
CWR #2244-007  
Assembly 102A-4

Preheat prior to FCAW

0838 09/03/09  
04-0120F4



As noted above.

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916) 813-3677, who represents the Office of Structural Materials for your project.

<b>Inspected By:</b>	Vance,Sean	Quality Assurance Inspector
<b>Reviewed By:</b>	Adame,Joe	QA Reviewer