

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-008990**Date Inspected:** 16-Sep-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 330**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR**CWI Name:** Steve Barnett, Jon Nickolich**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Hinge-K Components**Summary of Items Observed:**

Summary of Items Observed: On this date, Caltrans Quality Assurance Inspector (QA) Clete Henke was present at Oregon Iron Works, Inc. (OIW) in Clackamas, OR for observation of fabrication of the Hinge K Pipe Beams and related activities including in process welding and OIW Quality Control (QC) visual and nondestructive testing. The following observations were recorded:

OIW Fabrication Shop-Bay 3**Hinge-K Pipe Beam Base Assembly 102A-2:**

a111-2 forging to a110-2 base plate

The QA Inspector intermittently monitored OIW welders Yuriy Bannikov (WID B61) and Phuong Huynh (WID H4) on swing shift and Jose Camera (WID C33) on graveyard shift during in progress Submerged Arc Welding (SAW) at weld joints W1-80, W1-76, W1-72, W1-68, W1-64, W1-39, W1-35, W1-31, W1-27, W1-23 and W1-19.

The referenced connections are fillet welds joining various stiffeners to a107 and b106 gussets. The QA Inspector observed as OIW QC Inspector Steve Barnett performed Magnetic particle Testing (MT) and Visual Inspection (VT) of completed root pass at weld joints referenced above. The testing performed was informational MT at root pass of these fillet joints at the behest of OIW QC management. Mr. Barnett stated that he had located no rejectable indications. The QA Inspector intermittently observed as welders B61, H4 & C33 deposited SAW passes in the horizontal (2F) position in accordance with approved welding procedure 4020. The QA Inspector noted the OIW welders were maintaining continuous preheat utilizing a torch. Referenced connections W1-80, W1-76, W1-72, W1-68, W1-64, W1-39, W1-35 and W1-31 were completed during the swing shift and W1-27, W1-23 and W1-19 were completed during graveyard shift. The QA Inspector observed OIW QC Inspectors Steve Barnett and Jon Nikolich regularly monitoring and recording the in process SAW parameters during swing and

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

graveyard shift respectively. The QA Inspector also intermittently observed in process welding parameters and determined that the SAW parameters and minimum preheat/interpass temperature appeared to be in general compliance with the contract requirements -- (W1-31: 35 volts, 565 amperes, 432mm/min travel speed).

OIW Fabrication Shop-Bay 6

Hinge-K Pipe Beam Fuse Assembly 120A-5:

a124-2 to a124-14

The QA Inspector intermittently observed OIW qualified welder Bounheune Savanh (WID S74) during in-process welding of Soudotape 316L stainless steel overlay to hinge k pipe beam fuse sub-assembly 120A-5. The weld joint is identified as 316L 3rd Layer. Mr. Savanh was observed welding in the flat position utilizing automatic electro slag welding (ESW) overlay process with a .5mm x 60mm Soudotape 316L stainless electrode, filler metal brand Soudotape class EQ316L automatic. An OIW helper was observed assisting welder S74 during ESW activity. The QA Inspector observed OIW QC Inspector Steve Barnett regularly monitoring and recording the in process ESW parameters. The QA Inspector also intermittently observed in process welding parameters and determined that the ESW parameters (1200 amps, 25.5 volts, 267mm/min travel speed) and minimum preheat temperature of 70° F appeared to be in general compliance with the contract requirements and approved OIW Welding Procedure Specification (WPS) 7003.

Material, Equipment, and Labor Tracking:

The QA Inspector performed verification of personnel involved with this project and equipment in use. The QA Inspector accounted for 5 OIW production personnel and 2 Quality Control Inspectors present on this date during swing shift. The QA Inspector accounted for 2 OIW production personnel and 1 Quality Control Inspector present on this date during graveyard shift.



Summary of Conversations:

As noted in the body of the report.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916) 813-3677 , who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By: Henke,Clete

Quality Assurance Inspector

Reviewed By: Adame,Joe

QA Reviewer