DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES Office of Structural Materials

Quality Assurance and Source Inspection

Bay Area Branch 690 Walnut Ave.St. 150 Vallejo, CA 94592-1133 (707) 649-5453 (707) 649-5493



Contract #: 04-0120F4

Cty: SF/ALA Rte: 80 PM: 13.2/13.9

73.28 File #:

WELDING INSPECTION REPORT

Resident Engineer: Pursell, Gary **Report No:** WIR-009557 Address: 333 Burma Road **Date Inspected:** 28-Sep-2009

City: Oakland, CA 94607

OSM Arrival Time: 800 **Project Name:** SAS Superstructure **OSM Departure Time:** 1800 **Prime Contractor:** American Bridge/Fluor Enterprises, a JV

Contractor: HoChang, Korea **Location:** Unyang, Korea

CWI Name: Sang Ho Kwak **CWI Present:** Yes No **Inspected CWI report:** Yes N/A **Rod Oven in Use:** Yes No No N/A **Weld Procedures Followed:** N/A N/A **Electrode to specification:** Yes No Yes No Yes N/A N/A **Qualified Welders:** No **Verified Joint Fit-up:** Yes No N/A Yes No N/A **Approved Drawings:** Yes No **Approved WPS: Delayed / Cancelled:** Yes No N/A

34-0006 **Bridge No: Component:** Pier E2 Bearing and Shear key

Summary of Items Observed:

The following report is based on METS observations at HoChang Machinery Industries (HCMI). Current work: Casting, forging and machining.

On this date the Caltrans Quality Assurance (QA) inspector, Dong J. Shin arrived at HoChang Machinery Industries (HCMI) located at Unyang and Onsan Korea and Korea Precision Co,. located at Dooseo Korea. The Purpose of this trip was to observe quality control during fabrication and process of following items.

Forging

- 1. Bearing Bottom Housing (B1-07/F07302-010): Completed blasting and painting.
- 2. Bearing Bottom Housing (B2-07/F07302-020): Completed blasting and painting.
- 3. Bearing Bottom Housing (B3-07/F07302-030): Completed blasting and painting.
- 4. Bearing Bottom Housing (B4-07/F07302-040): Completed blasting and painting.
- 5. Spherical Ring (S1-07/F07302-050): Continue final machining.
- 6. Spherical Ring (S2-07/F07302-060): Continue final machining.
- 7. Spherical Ring (S3-07/F07302-070): Continue final machining.
- 8. Spherical Ring (S4-07/F07302-080): Continue final machining.
- 9. Solid Shaft (B1-02/F07302-090): Continue final machining.
- 10. Solid Shaft (B2-02/F07302-100): Continue final machining.
- 11. Solid Shaft (B3-02/F07302-110): Continue final machining.
- 12. Solid Shaft (B4-02/F07302-120): Continue final machining.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

- F number is DooSan Production Number.
- B number is drawing Number.

Casting

On this date the Caltrans Quality Assurance (QA) inspector, Dong J. Shin arrived at HoChang Machinery Industries (HCMI) located at Unyang, Korea and DooSan Heavy Industries (DHIC) located at Changwon, Korea. The Purpose of this trip was to observe quality control during fabrication and process of following items.

HMIC NDT technician Mr. DY, Whang and Mr. GT, Kim has performed final MT on Bearing Top Housing. QA inspector verified the following items prior to testing: Calibration Date, AC lifting power, and Pie gauge sensitivity.


- 1. Bearing Top Housing (B1-06, C07039-010): Continue final machining at HMIC.
- 2. Bearing Top Housing (B2-06, C07039-020): Start minor repair welding.
- 3. Bearing Top Housing (B3-06, C07039-030): Start minor repair welding.
- 4. Bearing Top Housing (B4-06, C07039-040): Continue final machining at HMIC.
- 5. Bearing Hold Down Assembly (B1-01-1, C07039-050): Completed final MT.
- 6. Bearing Hold Down Assembly (B1-01-2, C07039-060): Completed final MT.
- 7. Bearing Hold Down Assembly (B2-01-1, C07039-070): Completed final MT.
- 8. Bearing Hold Down Assembly (B2-01-2, C07039-080): Completed final MT.
- 9. Bearing Hold Down Assembly (B3-01-1, C07039-170): Completed final MT.
- 10. Bearing Hold Down Assembly (B3-01-2, C07039-180): Completed final MT.
- 11. Bearing Hold Down Assembly (B4-01-1, C07039-190): Completed final MT.
- 12. Bearing Hold Down Assembly (B4-01-2, C07039-200): Completed final MT.
- 13. Shear Key Stub (S1-01, C07039-090): Continue final machining.
- 14. Shear Key Stub (S2-01, C07039-100): Continue final machining.
- 15. Shear Key Stub (S3-01, C07039-110): Continue final machining.
- 16. Shear Key Stub (S4-01, C07039-120): Continue final machining.
- 17. Shear key Housing (S1-03, C07039-130): Continue final machining.
- 18. Shear key Housing (S2-03, C07039-140): Continue final machining.
- 19. Shear key Housing (S3-03, C07039-150): Continue final machining.
- 20. Shear key Housing (S4-03, C07039-160): Continue final machining.

On this date HMIC Qualified welder Mr. O J Park performed minor repair welding on Bearing Top Housing. QA inspector and HMIC QC Inspector checked welding parameters prior to start welding. Welding process utilized Gas Tungsten Arc Welding (GTAW) with ER70S-6 with diameter 2.4mm rod Manufacture by Hyundai STEEL, Brand name ST-50.6(HYUNDAI) with 100% Argon gas. QA inspector checked welding parameters range was 15-17 volts, 200-245 amps, travel speed 74-89mm/min, Gas flow 12-15little/min preheat temperature over 150°C and interpass temperature was less then 250° C. After completed repair welding HMIC heat up 300°C for PWHT and coverd by

heat blanket for slow cool down. All of welding parameters appear to comply with approved welding procedure specification No A-T-Z1Z1-147.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)







Summary of Conversations:

*Discuss with Mr. S. H. Kwak regarding general project schedule.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Shin,DJ	Quality Assurance Inspector
Reviewed By:	Lanz,Joe	QA Reviewer