

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012048**Date Inspected:** 17-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai**CWI Name:** ZPMC and ABF**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. Wai Pau, was present during the times noted above for observations relative to the work being performed.

Bay #5

Traveler rail: - Caltrans QA Inspector performed QA final VT and dry MT testing on the CJP and fillet welds of OBG travel rails. The ZPMC inspection request number is 005067. The traveler and welds ID are 11TR1-024-001/002/005~014, 11TR1-028-001/002/005~014, 11TR1-001-001/002/005~014 and 11TR1-024-003/002/005~014. All the CPJ and fillet welds have been accepted by ZPMC and ABF prior Caltrans QA inspection. Base on Caltrans VT and MT test, the welds appeared to be in compliance with requirements of AWS D1.5 2002 and Caltrans contract documents.

Traveler rail: - Caltrans QA Inspector performed QA final UT test on CJP of traveler rail. The ZPMC inspection request number is 005069. The traveler and CJP welds and ID are 11TR1-024-001/002/005~007/010/013/014, 11TR5-001-001/002/005~007/010/013/014, 11TR1-028-001/002/005~007/010/013/014 and 11TR5-003-001/002/005~007/010/013/014. The CJP welds for UT test have been accepted by ZPMC prior Caltrans QA inspection. Base on Caltrans UT test, the welds appeared to be in compliance with requirements of AWS D1.5 2002 and Caltrans contract documents.

Traveler rail: - Caltrans QA inspector observed two ZPMC welders performed FCAW repair weld process on the flange to web of traveler rail # 11TR5-002, 11TR5-005, 10TR4-001, 11TR1-023 and 11TR5-006. The repair areas are located at top and bottom flanges to web and total nine spots and length for 10mm to 50mm. All of repair areas have been pre heating prior FCAW repair welding. The FCAW repair process were monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QA Inspector observations, no discrepancies were noted.

Bay #7

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Traveler rail: - Caltrans QA inspector observed four ZPMC welders performed FCAW process on the flange to web plate of traveler rail #22TR4-002, 22TR1-002, 22TR3-003 and 22TR2-002. This 22TR type component has been changed design to all CJP weld along on both side of top and bottom flanges. All the welding areas have been pre-heating prior FCAW welding. The FCAW process were monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QA Inspector observations, no discrepancies were noted.

Traveler rails: - Caltrans QA inspector observed two workers performed grinding process on CJP welds of three traveler rails 22TR type. The welds are located on the flange to web plate. The grinding purpose is removing the weld profile on the welds prior NDT and visual testing. Based on Caltrans QAI observations, no discrepancies were noted.

Bay#8

Traveler rail: - Caltrans QA inspector observed a welder performed carbon arc back gouging process on the flange to web plate of traveler rail. A back gouging is on one side of flange to web of two traveler rails. Approximately eight spots with 5mm~ 8mm depth of sound wall thick and 15mm~250mm length have been gouged out. The back gouging area has been re-bevel to request design joint by grinding and the beveled surface is entirely free of the scale, traces of oxide films and other contaminants prior welding. Base on Caltrans observation, no discrepancies were noted.

CLOSING STATEMENT

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As notes within report above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Pau, Wai	Quality Assurance Inspector
Reviewed By:	Clifford, William	QA Reviewer
