

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012994**Date Inspected:** 13-Apr-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Listed below.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girders (OBG)**Summary of Items Observed:**

The Quality Assurance Inspector (QAI), Scott Croff, was present at the Self Anchored Span (SAS) job site to observe the scheduled fabrication and welding of components for the SFOBB project. The following observations were made:

- 1) OBG Lifts 3E/4E - plate E field splice welding
- 2) OBG Lifts 2E/3E - plate C back welding

1) The QAI observed ABF personnel welding plate E at OBG lifts 3E/4E field splice. The QAI noted that this vertical position (3G) complete joint penetration (CJP) weld is being made in segment E2. The QAI noted that the Quality Control (QC) Inspector Tom Pasqualone is monitoring this welding. The QAI observed ABF worker Song Tao Huang, ID 3794, making the welds with gas shielded flux cored arc welding (FCAW-G). The QAI was informed that welding procedure specification (WPS) ABF-WPS-D15-3040A-1 is being used for this welding. As the welding commenced, the QAI randomly measured the preheat, interpass temperature and welding parameters and noted that they appeared to be conforming to the WPS requirements. This welding was in progress at the end of the QAI's shift.

2) The QAI observed ABF personnel back welding plate C at OBG Lifts 2E/3E field splice. The QAI noted that the overhead position (4G) complete joint penetration (CJP) weld segments C1 and C2 are being completed after the backing bar has been removed. The QAI noted that the QC Inspector Jim Cunningham is monitoring this welding. The QAI observed ABF personnel Jeremy Dolman, ID 5042 and Rory Hogan, ID 3186, making the welds with FCAW-G. At the start of the shift, the QAI made general observations of the back gouged groove and

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

noted that it was ground to bright clean metal. The QAI was informed that ABF-WPS-D15-3040A-1 is being used for this welding. As the welding commenced, the QAI randomly measured the preheat, interpass temperature and welding parameters and noted that they appeared to be conforming to the WPS requirements. This welding was in progress at the end of the QAI's shift.

Summary of Conversations:

The QAI relayed the observations of OBG splice welding to the QAI Danny Reyes and the Lead QAI Bill Levell. The QAI also generated a shift turn-over report with this information. There were no other notable observations or conversations during this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi, (916)813-3677, who represents the Office of Structural Materials for your project.

Inspected By:	Croff, Scott	Quality Assurance Inspector
Reviewed By:	Levell, Bill	QA Reviewer
