

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017036**Date Inspected:** 01-Sep-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Shi Gang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

This Quality Assurance (QA) Inspector observed the following work in progress:

Bay 9

DECK PANEL 14E-DP3164(PL3440A/B)-001

Gas Metal Arc and Submerged Arc Welding (GMAW/SAW) of DP3164-001 in process on gantry # 1. ZPMC Quality Control (QC) is identified as Mr. Zhu Zhong Jie. Weld Procedure Specification (WPS) is identified as WPS-B-T-2342-U1(urib)-5. Welding appears to conform to the requirements of the WPS used. The weld number and welder for respected weld are as follows.

Weld Joint # 001, 007; Welder # 059403

Weld Joint # 002, 008; Welder # 059416

Weld Joint # 003, 005, 009, 011; Welder # 059418

Weld Joint # 004, 006, 010, 012; Welder # 059421

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

### DECK PANEL 14W-DP3170(PL3483A/B)-001

Gas Metal Arc and Submerged Arc Welding (GMAW/SAW) of DP3170-001 in process on gantry # 1. ZPMC Quality Control (QC) is identified as Mr. Zhu Zhong Jie. Weld Procedure Specification (WPS) is identified as WPS-B-T-2342-U1(urib)-5. Welding appears to conform to the requirements of the WPS used. The weld number and welder for respected weld are as follows.

Weld Joint # 001, 009; Welder # 059403

Weld Joint # 002, 010; Welder # 059416

Weld Joint # 005, 013; Welder # 059418

Weld Joint # 006, 014; Welder # 059421

### DECK PANEL 14W-DP3170(PL3483A/B)-001

Gas Metal Arc Welding (GMAW) of DP3170-001 in process on gantry # 1. ZPMC Quality Control (QC) is identified as Mr. Zhu Zhong Jie. Weld Procedure Specification (WPS) is identified as WPS-B-T-2342-U1(urib)-5. Welding appears to conform to the requirements of the WPS used. The weld number and welder for respected weld are as follows.

Weld Joint # 003, 011; Welder # 059418

Weld Joint # 004, 012; Welder # 059421

Weld Joint # 007, 015; Welder # 059443

Weld Joint # 008, 016; Welder # 201788

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



### Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

### Comments

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang : 15000422372, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Gaikwad,Umesh

Quality Assurance Inspector

---

**Reviewed By:** Carreon,Albert

QA Reviewer