

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017726**Date Inspected:** 23-Oct-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Qiu Wen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** TOWER & OBG Components**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials Quality Assurance Inspector, Sandeep Kumar (QA) was present during the times noted above for observations relative to the work being performed.

BAY#10

ORTHOTROPIC BOX GIRDER (OBG) AT BAY#10

This QA Inspector observed the following work in progress

Fluxcored Arc Welding (FCAW):

Weld joint # 16 located on Bike Path, bottom cover plate BK004A2 – 028. Welder is identified as 057180.

ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS – B – T – 2231 – B – L1b – F. (See attached photo)

Repair welding of weld joint # 43 located on Bike Path, top cover plate to side plate BK004A1 – 027 as per the Weld Repair Report #B-WR16107. Welder is identified as 040302. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS – 345 – FCAW – 2G (2F) – Repair.

Weld joint # 18 located on Bike Path, bottom cover plate BK004A2 – 028. Welder is identified as 052075. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS – B – T – 2231 – B – L1b – F.

WELDING INSPECTION REPORT

(Continued Page 2 of 5)

Shielded Metal Arc Welding (SMAW):

Repair welding of weld joint # 44 located on Bike Path, top cover plate to side plate BK004A1 – 027 as per the Weld Repair Report #B-WR16122. Welder is identified as 052493. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS – 345 – SMAW – 1G (1F) – Repair.

Repair welding of weld joint # 44 located on Bike Path, top cover plate to side plate BK004A1 – 027 as per the Weld Repair Report #B-WR16122. Welder is identified as 056364. ZPMC Quality Control (QC) Inspector is identified as Yu Zhi Lai. The welding variables recorded by QC appeared to comply with the WPS – 345 – SMAW – 4G (4F) – Repair.

BAY#11

This QA Inspector observed the following work in progress

Shielded Metal Arc Welding (SMAW):

Weld joint # 06B located on Lift-5 Bracket ND1 – BRSA5 – 2. Welder is identified as 041271. ZPMC Quality Control (QC) Inspector is identified as Li Bin. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3212 – Tc – U5b.

Weld joint # 06B located on Lift-5 Bracket ND1 – BRSA5 – 2. Welder is identified as 040690. ZPMC Quality Control (QC) Inspector is identified as Li Bin. The welding variables recorded by QC appeared to comply with the WPS – B – T – 3212 – Tc – U5b.

(See attached photo)

Witness of Ultrasonic Testing (UT)

This QA inspector Witnessed 100% UT performed by ZPMC Quality Control personnel. During the process ZPMC UT technician found Two (2) class ‘A’ non conforming indication as per AWS D1.5 Table 6.3. The member is identified as Tower Component. The component and weld designation identified as follows:

LIFT-5, BRACKET

SD1 – BRSA5 – 1 – 14A

ORTHOTROPIC BOX GIRDER (OBG) AT BAY#11

This QA Inspector observed the following work in progress

Fluxcored Arc Welding (FCAW):

Weld joint # 43 located on Bike Path BK004A1 – 019. Welder is identified as 040704. ZPMC Quality Control (QC) Inspector is identified as Xu Jie. The welding variables recorded by QC appeared to comply with the WPS – B – T – 2232 – B – U2 – F.

Weld joint # 43 located on Bike Path BK004A1 – 019. Welder is identified as 053316. ZPMC Quality Control (QC) Inspector is identified as Xu Jie. The welding variables recorded by QC appeared to comply with the WPS – B – T – 2232 – B – U2 – F.

Shielded Metal Arc Welding (SMAW):

WELDING INSPECTION REPORT

(Continued Page 3 of 5)

Weld joint # 021 located on Bike Path, BK004ASD1 – 023. Welder is identified as 054460. ZPMC Quality Control (QC) Inspector is identified as Xu Jie. The welding variables recorded by QC appeared to comply with the WPS – B – P – 2212 – B – U2.

Weld joint # 006 located on Bike Path, BK004ASD1 – 019. Welder is identified as 040724. ZPMC Quality Control (QC) Inspector is identified as Xu Jie. The welding variables recorded by QC appeared to comply with the WPS – B – P – 2213 – B – U2.

Weld joint # 018 located on Bike Path, BK004ASD1 – 023. Welder is identified as 054460. ZPMC Quality Control (QC) Inspector is identified as Xu Jie. The welding variables recorded by QC appeared to comply with the WPS – B – P – 2213 – B – U2.

Weld joint # 005 located on Bike Path, BK004ASD1 – 019. Welder is identified as 040724. ZPMC Quality Control (QC) Inspector is identified as Xu Jie. The welding variables recorded by QC appeared to comply with the WPS – B – P – 2212 – B – U2.

BLAST SHOP#2

This QA Inspector observed the following work in progress

During the External pre-blast visual inspection on South tower Lift-3; these Quality Assurance Inspector's (QA) discovered the defects required welding and Magnetic particle testing on weld and base material at the following locations:




- 1) Skin 'E' – Porosity –Doubler plate to Skin'E' weld close to D/E corner at 109 M elevation.
- 2) Skin 'E' – Porosity –Doubler plate to Skin'E' weld close to A/E corner at 99 M elevation.
- 3) Skin 'E' – Porosity –Doubler plate to Skin'E' weld close to D/E corner at 99 M elevation.
- 4) Skin C/D corner – Arc gouge –Bottom face of the C/D corner weld at 83 M elevation.
- 5) Skin 'A' – Arc gouge – at 105 M elevation close to A/E corner.

For further information, please see the attached pictures below.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 4 of 5)



Summary of Conversations:

No Relevant Conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Thomas Ho- 15002048250, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 5 of 5)

Inspected By:	Kumar,Sandeep	Quality Assurance Inspector
Reviewed By:	Clifford,William	QA Reviewer
