

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018415**Date Inspected:** 30-Nov-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1000**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1830**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Jobsite**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance Inspector (QAI) Bert Madison was present at Yerba Buena Island in California between the times noted above for observations relative to the work being performed by American Bridge/Fluor Enterprises (AB/F) personnel at the locations noted below.

- 1). OBG Field Splice 7W/8W Weld ID: C1 & C2, Face A – (FCAW-G)
- 2). OBG Field Splice 6E/7E Weld ID: F1, Face A – (QAI Verification)
- 3). OBG Field Splice of Access Penetration Insert Welds (QA verification)

- 1). OBG Field Splice 7W/8W Weld ID: C1 & C2, Face A – (FCAW-G)

The QAI periodically observed the in process field welding of OBG Field Splice 7W/8W Weld ID: C1 & C2, Face A per the Flux Cored Arc Welding (FCAW-G) process in the 3G (vertical) position by Approved AB/F welder Song Tao Huang (ID 3794) assisted by Approved AB/F welder Jin Quan Huang (ID 9340). See photo below. QC Inspector Tony Sherwood was present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF-WPS-D1.

5-3042B-1. The QAI observed that the welding parameters obtained by Mr. Sherwood appeared to be in general compliance with the approved WPS and were as follows: Welding Amperes = 250, Welding Volt = 23.3, Travel Speed = 270 mm/min and the Heat Input was calculated by the QAI as 1.29 kilojoules/mm. Welding of fill and cover passes was in process for the remainder of this shift and the work at this location appeared to be in general compliance with contract documents..

- 2). OBG Field Splice 6E/7E Weld ID: F1, Face A – (QAI Verification)

The QAI performed verification Ultrasonic Testing (UT) of 10% of the length of OBG Field Splice 6E/7E Weld

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

ID F1. The OBG Field Splice was verified from Y = 600mm to Y = 800mm by the QAI and appeared to be in general compliance with contract documents. See Ultrasonic Testing Report Form TL-6027 generated by the QAI on this date.

3). OBG Field Splice of Access Penetration Insert Weld (QA verification)

2E PP17.5 E2 SE

The QAI performed verification Ultrasonic Testing (UT) of 10% of the length of the OBG Field Splice of Access Penetration Insert Weld at 2E PP17.5 E2 SE from Y = 100mm to Y = 600mm. The OBG Field Splice verified by the QAI at this location appeared to be in general compliance with contract documents. See Ultrasonic Testing Report Form TL-6027 generated by the QAI on this date.



Summary of Conversations:

Conversations on this date with Quality Control Inspectors were general in nature and pertained to locations of welding and QC activities and locations of welds released to the QAI for verification testing.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385 5910, who represents the Office of Structural Materials for your project.

Inspected By:	Madison,Bert
----------------------	--------------

Quality Assurance Inspector

Reviewed By:	Levell,Bill
---------------------	-------------

QA Reviewer
