

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-018743**Date Inspected:** 30-Sep-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Wu Shie Guo**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG COMPONENT**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Subhasis Bera was present during the times noted above for observations relative to the work being performed.

In process Inspection

Out side Yard

This QA Inspector observed the following work in progress:

SMAW in the 2F position for the OBG segment 12AW VT repair joint, weld No.SEG3004B-107/109. The welder is identified as #045246. ZPMC QC is identified as Mr.Wu Shie Guo.The welding variables recorded by QC appear to comply with WPS-345-SMAW-2G(2F)-REPAIR.

Trial Assembly Yard

This QA Inspector observed the following work in progress:

SAW in the 1G position for the OBG segment splice joint, weld No.OBE11-003. The welder is identified as #050295. ZPMC QC is identified as Mr.An Qing Xiang .The welding variables recorded by QC appear to comply with WPS-B-T-2.

SAW in the 1G position for the OBG segment splice joint, weld No.OBE11-002. The welder is identified as #050295. ZPMC QC is identified as Mr.An Qing Xiang .The welding variables recorded by QC appear to comply with WPS-B-T-2.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Magnetic Particle Testing (MPT) for OBG Bike path

This Quality Assurance (QA) Inspector performed Visual inspection and verification of Magnetic Particle Testing (MT) 15% for OBG bike path weld. This QA inspector generated a (MT) report for this date .This area was previously tested and accepted by ZPMC QC MT technicians.

The Weld Designations are as follows

BK004A-008-016("B" side only)

BK004A8-010-092

Ultrasonic Testing (A,B,C and D-Scan)

This QA Inspector performed Ultrasonic testing (UT) 10% of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated a (UT) report for this date. The member is identified as splice joint joining between Deck Plate to Deck Plate for segment 11AE to 11BE. This Inspection was performed after ABF UT Inspectors performed UT of this joint. The result was recorded onto a data sheet according to rejection criteria of "D" Scan procedure that Caltrans QA and ABF QA have jointly filled out on this date. The QA inspector found no rejectable indication at scanned area.

The Weld Designation is as follows

OBE10A-003,004

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations

Comments

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Bera,Subhasis	Quality Assurance Inspector
Reviewed By:	Patterson,Rodney	QA Reviewer
