

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-019195**Date Inspected:** 12-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Shi Lei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segments**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

OBG Trial Assembly Yard

Segment 12BE/12CE

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated OBE12C-001, Bottom Plate transverse splice. The welder is identified as #044515 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated SP3019-001-046, Side Plate WT stiffener web splice. The welder is identified as #040270 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1.

Segment 12BE

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 4 )

---

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated CA3002-005, Side Plate to Edge Plate hold back weld. The welder is identified as #040367 and was observed welding in the 2G (horizontal) position using approved Welding Procedure Specification WPS-B-T-2232-ESAB.

### Segment 12CE

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated CA3004-001, Side Plate to Edge Plate hold back weld. The welder is identified as #040367 and was observed welding in the 2G (horizontal) position using approved Welding Procedure Specification WPS-B-T-2232-ESAB.

### Segment 12BW/12CW

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated BP3023-001-037, Bottom Plate WT stiffener web splice. The welder is identified as #040611 and was observed welding in the 3G (vertical) position using approved Welding Procedure Specification WPS-B-P-2213-B-U2-FCM-1.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated OBW12A-001, Deck Plate transverse splice. The welder is identified as #053486 and was observed welding in the 1G (flat) position using approved Welding Procedure Specification WPS-B-T-223(2)1T-ESAB.

### Segment 12BW

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated BP3022-001-029, 030, Bottom Plate WT stiffener hold back weld. The welder is identified as #040736 and was observed welding in the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132-ESAB.

### Segment 12CW

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated BP3025-001-024, 025, Bottom Plate WT stiffener hold back weld. The welder is identified as #040736 and was observed welding in the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132-ESAB.

### Segment 12AW

This QA Inspector observed Base Metal Repair using the Shielded Metal Arc Welding (SMAW) process at locations of removed fit up plates along the exterior of the Bottom Plate at the FL3 Bottom Panel location between panel points 110-112. The welder is identified as #202316 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-345-SMAW-4G (4F)-FCM-repair-1 for

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 4 )

---

CWR2134.

For the above mentioned welding activities ZPMC Quality Control (QC) Inspector is identified as Wang Li Yang, Shi Lei and Zhou Peng. The welding variables recorded by QC appeared to comply with the Applicable WPS.

### Segment 12AW

This QA Inspector observed ABF personnel performing Magnetic Particle Testing on the FL3 Bottom Panel at locations of removed fit up plates.

### Segment 12BE/12CE

This QA Inspector observed the removal of fit up plates by arc gouging from the Side Plate transverse CJP splice, cross beam side.

This QA Inspector observed back gouging of the root pass on the cross beam side Edge Plate and Side Plate transverse CJP splice.

### Segment 12AW/BW

This QA Inspector observed ABF personnel performing Magnetic Particle Testing on the Edge Plate transverse CJP splice, including locations of removed fit up plates, cross beam side.

### Segment 12BE/12CE

This QA Inspector observed ABF personnel performing Magnetic Particle Testing on the Edge Plate transverse CJP splice, including locations of removed fit up plates, cross beam side.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



---

## WELDING INSPECTION REPORT

( Continued Page 4 of 4 )

---

### Summary of Conversations:

No relevant conversations.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Hernandez,Dan	Quality Assurance Inspector
----------------------	---------------	-----------------------------

---

<b>Reviewed By:</b>	Dsouza,Christopher	QA Reviewer
---------------------	--------------------	-------------