

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020521**Date Inspected:** 10-Dec-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China**CWI Name:** Mr. LIU HUA JIE**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance (QA) Inspector Santhosh Ramakrishna was present during the times noted above for observations relative to fabrication work of the Self Anchored Suspension (SAS) Superstructure being performed.

This QA inspector randomly observed the following work:

**1. INPROCESS:**

Orthotropic Box Girder (OBG) at Trial Assembly Area:

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Complete Joint Penetration (CJP) welds joining the edge plate to deck plate hold back weld joint located on 12AW+12BW at cross beam side. The weld is designated as SEG3004AA-021(12AW) & CA3009-002(12BW). The welder is identified as 040656. ZPMC QC Mr. SHI LIE was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-B-P-2212-TC-U4b-FCM-1.

ZPMC welding personnel performing Flux Core Arc Welding (FCAW) of Fillet welds joining the T-Rib to side plate hold back weld joint located on 12AW+12BW at cross beam side. The weld is designated as SP3035-001-159(12AW). The welder is identified as 040759. ZPMC QC Mr. SHI LIE was onsite monitoring the welding variables. The inprocess FCAW appears to be progressing in compliance with WPS-B-T-2132-ESAB.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---


ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Complete Joint Penetration (CJP) welds joining the longitudinal diaphragm flange to floor beam hold back weld joint located on 11EW+12AW at cross beam side, Panel Point (PP-109). The weld is designated as SEG3004T-009. The welder is identified as 046709. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-B-P-2214-TC-U4b-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Repair weld for the partial diaphragm weld joint located on 11BE+CB-15 at Panel Point between (PP-098 & 099). The weld is designated as SSD27-009-032. The welder is identified as 044515. ZPMC QC Mr. ZHU YUAN YUAN was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-345-SMAW-2G (2F)-FCM-Repair-1. The weld repair report number is named as WR-18015. Further weld detail mention in attached picture.

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Complete Joint Penetration (CJP) welds joining the longitudinal diaphragm flange to floor beam hold back weld joint located on 11EW+12AW at counter weight side, Panel Point (PP-109). The weld is designated as SEG3004W-009. The welder is identified as 040611. ZPMC QC Mr. ZHOU PENG was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-B-P-2214-TC-U4b-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding (SMAW) of Complete Joint Penetration (CJP) welds joining the drip plate to deck plate weld joint located on 11DE at cross beam side. The weld is designated as OBE11E-015. The welder is identified as 050289. ZPMC QC Mr. AN QING XING was onsite monitoring the welding variables. The inprocess SMAW appears to be progressing in compliance with WPS-B-P-2213-B-U2-FCM-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



### Summary of Conversations:

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

No relevant conversations were reported on this date.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Pillai,Santosh
----------------------	----------------

Quality Assurance Inspector
-----------------------------

---

<b>Reviewed By:</b>	Miller,Mark
---------------------	-------------

QA Reviewer
-------------