

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1x.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022026**Date Inspected:** 17-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 830**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** Gary Ehram**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** SAS OBG**Summary of Items Observed:**

This Quality Assurance Inspector (QAI) was present at the Self Anchored Suspension (SAS) job site. The following items were observed; see individual item numbers in the body of this report for further details.

Field Splice 5W/6W

1, Longitudinal Stiffeners. SMAW welding in process.

Field Splice 6W/7W

2, Longitudinal Stiffeners. SMAW welding in process.

1, Field Splice 5W/6W

The QAI periodically observed AB/F approved welder Xiao Jian Wan, ID - 9677 welding longitudinal stiffener LS-2 utilizing the Shielded Metal Arc Welding (SMAW) process in the 3G (vertical up) position with AWS E-9018 filler metal per ABF – WPS - D15 - 1012-3. AB/F QC Inspector Gary Ehram was present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF – WPS - D15 - 1012-3. After welding of side one and back gouging side two, the QC Gary Ehram performed Magnetic Particle Testing (MT) of the back gouge prior to Mr. Wan welding side two. Mr. Ehram reported that no relevant indications were observed. The QAI observed that the performance and evaluation of the welding appeared to comply with the approved welding quality control plan and MT procedure identified as SE-MT-CT-D1.5-101 Rev. 4. Work was not completed at this location during the QA Inspectors shift and the work appeared to be in general compliance with contract documents.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)


The QAI periodically observed AB/F approved welder Wai Kit Lai, ID – 2953 welding longitudinal stiffener LS-5 utilizing the Shielded Metal Arc Welding (SMAW) process in the 3G (vertical up) position with AWS E-9018 filler metal per ABF – WPS - D15 - 1012-3. AB/F QC Inspector Gary Ehram was present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF – WPS - D15 - 1012-3. After welding of side one and back gouging side two, the QAI observed QC Gary Ehram performing Magnetic Particle Testing (MT) of the back gouge prior to Mr. Lai welding side two. Mr. Ehram reported that no relevant indications were observed. The QAI observed that the performance and evaluation of the welding appeared to comply with the approved welding quality control plan and MT procedure identified as SE-MT-CT-D1.5-101 Rev. 4. Work was completed on stiffener LS-5 during the QA Inspectors shift and the work appeared to be in general compliance with contract documents.

Welding was then started on stiffener LS-4 after QC Gary Ehram accepted the fit up and weld joint was preheated per WPS requirements. The QAI observed that stiffener LS-4 contained offset of 2mm at the top edge to 2.5mm at the bottom edge, which meets the minimum requirement of AWS D1.5-2002 section 3. Work was not completed at this location during the QA Inspectors shift and the work appeared to be in general compliance with contract documents.

2, Field Splice 6W/7W

The QAI periodically observed AB/F approved welder Jin Pei Wang, ID – 7299 welding longitudinal stiffener LS-6 utilizing the Shielded Metal Arc Welding (SMAW) process in the 3G (vertical up) position with AWS E-9018 filler metal per ABF – WPS - D15 – 1012-3. AB/F QC Inspector Gary Ehram was present to monitor the progress and verify that the welding parameters were within the limits established by the approved welding Procedure Specification (WPS) identified as ABF – WPS - D15 - 1012-3. After welding was complete, the QAI observed QC Gary Ehram performing a preliminary visual inspection. Mr. Ehram reported that the weld appeared to meet contract requirements. The QAI observed that the performance and evaluation of the welding appeared to comply with the approved welding quality control plan. Work was completed on stiffener LS-5 during the QA Inspectors shift and the work appeared to be in general compliance with contract documents.

Welding was then started on stiffener LS-5 after QC Gary Ehram accepted the fit up and weld joint was preheated per WPS requirements. Work was not completed at this location during the QA Inspectors shift and the work appeared to be in general compliance with contract documents.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Summary of Conversations:

General conversations with QC personnel regarding welding locations and schedule. And as noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Lanz,Joe	Quality Assurance Inspector
----------------------	----------	-----------------------------

Reviewed By:	Levell,Bill	QA Reviewer
---------------------	-------------	-------------