

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022498**Date Inspected:** 08-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	William Sherwood and John Pagliaro			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	Orthotropic Box Girder		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

QA randomly observed ABF/JV qualified welders Rory Hogan (ID #3186) and Jeremy Dolman (ID #5042) perform CJP groove (splice) back welding cover pass on Orthotropic Box Girder (OBG) 9E/10E side plate 'E2' outside. The welder was observed welding in the 4G (overhead) position utilizing a dual shield Flux Cored Arc Welding (FCAW-G) with E71T-1M, 1/16" diameter wire electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-3110-4. The welder was using a track mounted welder holder assembly that was remotely controlled. The joint being welded has the backing bar gouged using the Esab Plasma Arc machine and was ground smooth. The gouged and ground splice butt joint was also Non Destructive Testing (NDT) tested using the Magnetic Particle Testing (MT). The splice joint was preheated to greater than 150 degrees Fahrenheit using Miller Proheat 35 Induction Heating System located on top of the plate prior and maintained the preheat by moving the heater blankets on the side of the plate during welding. The vicinity was also properly protected from wind and other climatic changes. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters of the welder. During the shift, cover pass welding at location mentioned above was completed and the welder has said he is moving to 9W/10W plates 'C', 'D' and 'E' but not sure which plate he is doing first.

At OBG 10W/11W side plate 'C' (0mm to 700mm) inside, QA randomly observed ABF/JV qualified welder Fred Kaddu perform root pass to cover pass welding on the Complete Joint Penetration (CJP) splice butt joint where the

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

track mounted Bug-o FCAW welder nozzle holder has limited access. The welder was observed manually welding in the 3G (vertical) position utilizing a Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040B. The joint being welded has a single V-groove butt joint with steel backing bar. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters of the welder. During the shift, cover pass SMAW welding was still continuing and should remain Monday.

At OBG 10E/11E LS3 longitudinal stiffener inside, QA randomly observed ABF welder Hua Qiang Hwang continuing to perform 3G (vertical) Shielded Metal Arc Welding (SMAW) complete joint penetration (CJP) welding fill pass to cover pass on the other side of the stiffener splice butt joint. The stiffener plates being welded are made of high strength plate material HPS 485W and has a thickness of 30mm. The joint has a double V joint preparation that was welded from one side and after the completion from one side, to be back gouged; Non Destructive Testing (NDT) tested using Magnetic Particle Testing (MT) and back welded to the other side. The welder was noted using E9018H4R with 1/8" diameter electrode implementing Caltrans approved welding procedure specification (WPS) ABF-WPS-D1.5-1012-3. The joint being welded was root welded using a ceramic backing. The splice joint was preheated to greater than 200 degrees Fahrenheit using Miller Proheat 35 Induction Heating System heater blanket located at the opposite side of the plate prior/during welding. The QA Inspector noted the ABF QC John Pagliero was on site monitoring the in process preheats and welding parameters. During the shift, QA noted ABF QC John Pagliero was closely monitoring the issuance of E9018H4R electrodes due to its limited exposure time allowed. During the shift, cover pass welding on both sides of the stiffener was completed and the welder was instructed by QC to hold and maintain the preheat of 200 ° F for three more hours after welding as required.

At the request of Quality Control Field Supervisor, Bonifacio Daquinag, QA has randomly verified the QC VT/MT of the Complete Joint Penetration (CJP) welding of twelve (12) longitudinal stiffeners and one (1) deck access hole to top deck plate butt joints. The QA verification was performed to verify that the welding and the VT/MT inspection performed by the QC inspector meet the requirements of the contract documents. At the conclusion of the QA verification it appeared that the weld and the QC inspection complied with the contract documents.

1. OBG 5W/6W LS1 to LS6 longitudinal stiffener inside - QA VT/MT verified
2. OBG 6W/7W LS1 to LS6 longitudinal stiffener inside - QA MT verified
3. 5W-PP29.5-W5-SW deck access hole to top deck plate outside - QA MT verified

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By: Lizardo, Joselito

Quality Assurance Inspector

Reviewed By: Levell, Bill

QA Reviewer