

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave.St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022500**Date Inspected:** 11-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site

CWI Name:	William Sherwood and Gary Ersham			CWI Present:	Yes	No	
Inspected CWI report:	Yes	No	N/A	Rod Oven in Use:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A	Weld Procedures Followed:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A	Verified Joint Fit-up:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A	Approved WPS:	Yes	No	N/A
				Delayed / Cancelled:	Yes	No	N/A
Bridge No:	34-0006			Component:	Orthotropic Box Girder		

Summary of Items Observed:

Caltrans Office of Structural Material (OSM) Quality Assurance Inspector (QAI) Joselito Lizardo was present at the Self Anchored Suspension (SAS) job site as requested to perform observations on the welding of components for the San Francisco Oakland Bay Bridge (SFOBB) Project.

At OBG 9W/10W LS6 longitudinal stiffener inside, QA randomly observed ABF welder Xiao Jian Wan ID #9677 perform 3G (vertical) Shielded Metal Arc Welding (SMAW) complete joint penetration (CJP) welding fill pass on the stiffener splice butt joint. The stiffener plates being welded are made of high strength plate material HPS 485W and has a thickness of 30mm. The joint has a double V joint preparation that was welded from one side and after the completion from one, side to be back gouged; Non Destructive Testing (NDT) tested using Magnetic Particle Testing (MT) and back welded to the other side. The welder was noted using E9018H4R with 1/8" diameter electrode implementing Caltrans approved welding procedure specification (WPS) ABF-WPS-D1.5-1012-3. The joint being welded was root welded using a ceramic backing. The splice joint was preheated to greater than 200 degrees Fahrenheit using Miller Proheat 35 Induction Heating System heater blanket located at the opposite side of the plate prior/during welding. The QA Inspector noted the ABF QC Gary Ersham was on site monitoring the in process preheats and welding parameters. During the shift, QA noted ABF QC was closely monitoring the issuance of E9018H4R electrodes due to its limited exposure time allowed. At the end of the shift, fill pass welding was still continuing and should remain tomorrow.

At OBG 10W/11W side plate 'E2' (4577mm to 5277mm) inside, QA randomly observed ABF/JV qualified welder Jorge Lopez continuing to perform root pass cover pass welding on the Complete Joint Penetration (CJP) splice butt joint where the track mounted Bug-o welder nozzle holder has limited access. The welder was observed

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

manually welding in the 3G (vertical) position utilizing a Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040B. The joint being welded has a single V-groove butt joint with steel backing bar. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters of the welder. During the shift, cover pass SMAW welding was completed and the welder has ground flush the weld cover reinforcement which was also completed at the end of the shift.

At OBG 10W/11W side plate 'C' (0mm to 700mm) inside, QA randomly observed ABF/JV qualified welder Fred Kaddu continuing to perform fill pass welding on the Complete Joint Penetration (CJP) splice butt joint where the track mounted Bug-o FCAW welder nozzle holder has limited access. The welder was observed manually welding in the 3G (vertical) position utilizing a Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040B. The joint being welded has a single V-groove butt joint with steel backing bar. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters of the welder. During the shift, cover pass SMAW welding was completed and the welder has moved to the bottom corner of side plate 'C' to edge plate 'B' of the same OBG.

QA randomly observed ABF/JV qualified welder Fred Kaddu perform fill pass welding on the transition of the joint. The welder was observed manually welding utilizing a Shielded Metal Arc Welding (SMAW) with 1/8" diameter E7018H4R electrode and implementing Caltrans approved Welding Procedure Specification (WPS) ABF-WPS-D15-1040B. During welding, ABF Quality Control (QC) William Sherwood was noted monitoring the welding parameters of the welder. During the shift, cover pass SMAW welding on the corner transition was completed and the welder has moved outside of the same OBG joint and welded the outside corner joint which was also completed at the end of the shift.

At OBG 10E/11E side plate 'C' inside, ABF welder Songtao, Huang was noted moving and prepping his welding equipment in preparation for his next welding task. The other welder Jin Quan Huang who is assisting Songtao was also noted prepping/grinding the bevel surface of the joint to be welded.



Summary of Conversations:

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

No significant conversation occurred today.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact SMR Nina Choy 510-385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Lizardo, Joselito
----------------------	-------------------

Quality Assurance Inspector

Reviewed By:	Levell, Bill
---------------------	--------------

QA Reviewer
