

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022558**Date Inspected:** 09-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China

CWI Name:	Mr. LI YANG		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No
Rod Oven in Use:	Yes	No N/A
Weld Procedures Followed:	Yes	No N/A
Verified Joint Fit-up:	Yes	No N/A
Approved WPS:	Yes	No N/A
Delayed / Cancelled:	Yes	No N/A

Bridge No: 34-0006**Component:** OBG Segment**Summary of Items Observed:**

On this date CALTRANS OSM Quality Assurance (QA) Inspector Santhosh Ramakrishna Pillai was present during the times noted above for observations relative to fabrication work of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China.

This QA inspector randomly observed the following work:

1. INPROCESS:

Orthotropic Box Girder (OBG) at Trial Assembly Area:

ZPMC welding personnel performing Shielded Metal Arc Welding of Complete Joint Penetration welds joining the deck plate to deck plate weld joint located on 13AW. The weld is designated as SEG3013-004. The welder is identified as 045213. ZPMC QC Mr. SHEN JIAN BO was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with WPS-B-P-2214-B-U2-FCM-1.

ZPMC welding personnel performing Shielded Metal Arc Welding of Complete Joint Penetration welds joining the deck plate I-rib to K plate weld joint located on 13AW at counter weight side. The weld is designated as SEG3013AH-004. The welder is identified as 070432. ZPMC QC Mr. SHEN JIAN BO was onsite monitoring the welding variables. The inprocess Shielded Metal Arc Welding appears to be progressing in compliance with

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

WPS-B-T-4212-B-U2-2.

2. NDT:

Ultrasonic Testing (UT) (A, B, C and D-Scan):

UT carried out as per the ABF submitted UT Report No UT-14E-005R1.

This QA Inspector performed Ultrasonic testing (UT) 10 % of the area that has been previously tested and accepted by ABF Quality control personnel. This QA inspector generated a UT (TL-6027) report on this date. The members are identified as butt joint between AP3007A to AP3008A located on 14E at bike path side. According to rejection criteria of "D" Scan procedure that Caltrans QA did not find any Rejected indication at scanning area. The Weld Designation is as follows: SEG3019AQ-025.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Pillai,Santosh	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
