

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022582**Date Inspected:** 14-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhu Zhong Hai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) at Trial Assembly Areas

Segment 12AE (Triangular Plate)

This QA Inspector witnessed final bolt tension verification on bolts connecting triangular plate connecting the stiffeners of Floor Beam and full height Longitudinal Diaphragm at elevations 1772 mm and at 3332mm from Bottom Panel at work point E4 (Cross Beam side) and at work point E3 (Bike Path side) at Panel Points (PP) 111.5 (east side), PP 112 (east and west side), PP 112.5 (east and west side) and 113 (east and west side) for Segment 12AE. Inspected the bolt tensioning on a random basis and found the tension to be in general compliance. Inspection was performed against the Notification No. 00650 dated April 14, 2011.

The bolt sizes used were M22 x 80 RC Lot # DHGM220118 and the final torque value established was 467 N-m.

The bolt sizes used were M22 x 85 RC Lot # DHGM220121 and the final torque value established was 393 N-m.

The Manual Torque wrench used was Serial No. XO2-666.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Segment 12BE (Triangular Plate)

This QA Inspector witnessed final bolt tension verification on bolts connecting triangular plate connecting the stiffeners of Floor Beam and full height Longitudinal Diaphragm at elevations 1772 mm and at 3332mm from Bottom Panel at work point E4 (Cross Beam side) and at work point E3 (Bike Path side) at Panel Points (PP) 113 (east side), PP 113.5 (east and west side), PP 114 (east and west side) and 114.5 (east and west side) for Segment 12BE. Inspected the bolt tensioning on a random basis and found the tension to be in general compliance. Inspection was performed against the Notification No. 00650 dated April 14, 2011.

The bolt sizes used were M22 x 80 RC Lot # DHGM220118 and the final torque value established was 467 N-m.

The bolt sizes used were M22 x 85 RC Lot # DHGM220121 and the final torque value established was 393 N-m.

The Manual Torque wrench used was Serial No. XO2-666.

Segment 13AW (Side Panel to Bottom Panel)

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) weld. The weld joint was designated as Seg3013A-012. The welder identification was 047864 and observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-B-U2-FCM-1. The piece mark was identified as the weld connecting the Side Panel to Bottom Panel at work point W14, between PP 118 to PP 119(-1500mm).

Please reference the pictures attached for more comprehensive details.


Segment 13AE (FL3 I-Rib connecting the Edge Panel)

This QA Inspector observed the in-process welding by Shielded Metal Arc Welding (SMAW) process on a Complete Joint Penetration (CJP) weld. The weld joint was designated as Seg3007B-257. The welder identification was 068097 and observed welding in the 4G (Overhead) position using approved Welding Procedure Specification WPS-B-P-2214-Tc-U4b-FCM-1. The piece mark was identified as the weld connecting the FL3 I-Stiffener to the Edge Panel.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No relevant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 15000422372, who represents the Office of Structural Materials for your project.

Inspected By: Math,Manjunath

Quality Assurance Inspector

Reviewed By: Miller,Mark

QA Reviewer