

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022945**Date Inspected:** 21-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Job Site**CWI Name:** See Report Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girders**Summary of Items Observed:**

At the start of the shift the Quality Assurance Inspector (QAI) traveled to the project site and observed the following work performed by American Bridge/Fluor Enterprises (AB/F) personnel at the locations noted below:

- A). Lifting Lug Holes
- B). QC Inspection Request

The QA Inspector observed the onsite inspection performed by the contractor's QC Inspection personnel. The inspection was performed on various field fit-up of weld joints and the Complete Joint Penetration (CJP) groove welds of the East and West Orthotropic Box Girders (OBG's). The welding was performed utilizing the Shielded Metal Arc Welding (SMAW) process as per the Welding Procedure Specifications (WPS's).

A). Lifting Lug Holes

The QAI observed the CJP welding of the lifting lug holes identified as WN: 7W-PP56-W3-W2 and W4 and 7E-PP56-E3-W1. The welding was performed by Darcel Jackson ID and Jason Collins utilizing the WPS identified as ABF-WPS-D15-1050A-CU, Rev.0 and 1110A-CU. The field inspection performed by William Sherwood, Gary Ehram and Fred Von Hoff appeared to comply with the contract specifications. The CJP welding was not completed during this shift.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

B). QC Inspection Request

At the request of the QC Lead Inspector, Bonifacio Daquinag, Jr., this QAI performed visual verification of the following Complete Joint Penetration (CJP) groove welds identified as WN: 7W-PP56-E3-W1 through W4. The random verification was performed on overhead CJP to verify the welds and the inspection performed by QC meet the requirements of the contract documents.

This QA Inspector also performed a daily review and update of the field document control tracking records regarding the Orthotropic Box Girders, Longitudinal and Transverse "A" Deck Stiffeners and Deck Access Holes.

QA Summary

The welding was performed in various positions utilizing the E7018-H4R low hydrogen electrodes. The 3.2 mm and 4.0 mm electrodes were stored in electrically heated, thermostatically controlled oven after removal from the sealed containers. The exposure limits of the electrodes appeared to comply with the minimum storage oven temperature of 120 degrees Celsius as per the contract documents. The WPS's were also utilized by the QC inspector's, William Sherwood, Gary Ehrsam and Fred Von Hoff as a reference to monitor the welding operation, verify the welding parameters and verify the minimum preheat and the interpass temperatures. The welding parameters and surface temperatures were verified by the QC inspector's utilizing a Fluke 337 clamp meter for the electrical welding parameters and Tempil Heat Indicators for verifying the preheat and interpass temperatures. At the time of the observation no issues were noted by the QAI.

Summary of Conversations:

There were general conversations with Quality Control Lead Inspector, Bonifacio Daquinag, Jr., at the start of the shift regarding the location of American Bridge/Fluor welding, inspection and N.D.E. testing personnel scheduled for this shift.

In conversation with the Lead inspector Mr. Daquinag and this QAI in regards to the use of the fill plates at the 83 meter elevation tower shaft splices. Mr. Daquinag informed this QAI that he will contact William Norris, QC Document Control Personnel, regarding this issue. Later in the shift this QAI was notified, via e-mail, by William Levell, QA Supervisor, that ABF has been notified and requested to submit documentation for review and approval for the use of fill plates where applicable.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Reyes,Danny	Quality Assurance Inspector
Reviewed By:	Levell,Bill	QA Reviewer
